




Linac Warm Units - Update

(Beam Transport Modules)

Richard Smith
STFC Daresbury Laboratory
November 2018



UK Astronomy Technology Centre
Edinburgh, Scotland



Polaris House
Swindon, Wiltshire



Chilbolton Observatory
Stockbridge, Hampshire




Boulby Underground Laboratory
North Yorkshire



Daresbury Laboratory
Sci-Tech Daresbury Warrington, Cheshire



Rutherford Appleton Laboratory
Harwell Didcot, Oxfordshire



STFC, Daresbury Laboratory





Project Team

Core Project Team


- Paul Aden
 - Project manager
- Keith Middleman
 - Deputy PM, Vacuum Work Package Manager
- Neil Geddes
 - Project Sponsor
- Richard Smith
 - Project Engineer
- Olly Poyntz-Wright
 - Mechanical Engineer
- Danish Naeem
 - Quality & Mechanical Engineer
- Alan Muir, Philip Craine, Ken Davies,
 - Mechanical Design Engineers
- George Miller, Luke Bayden, Tom Cornes, Dave Coleman, Ninad Pattalwar, Stuart Wildes
 - Core Technicians




Overview of the scope

BTM WP Scope


- To design, procurement and assemble;
 - 2 Prototypes
 - 52 Beam pipe modules
 - 74 Linac Warm Units
 - 3 Differential pumping systems
 - 4 mobile installation cleanrooms



Typical LWU Design



2 LWU Prototypes delivered



BTM WP Scope

- To design, procurement and assemble;
 - 2 Prototypes
 - 52 Dummy Cryo Modules
 - 74 Linac Warm Units
 - 3 Differential pumping systems
 - 4 mobile installation cleanrooms






22 DCM (6 metre) + all stands delivered



12 more DCM ready to ship

BTM WP Scope

- To design, procurement and assemble;
 - 2 Prototypes
 - 52 Dummy Cryo Modules
 - **74 Linac Warm Units**
 - 3 Differential pumping systems
 - 4 mobile installation cleanrooms





First elliptical vessels received at STFC...

...cleaned, baked and vacuum tested...



... to discover they leaked!



However, not at the BPM region

(Issues are identifiable and fixable)

LWU Milestones

Date	LWUs
26/01/2019	1
25/07/2019	30
21/01/2020	27
19/07/2020	16

← First Magnet pair not due until Jan





All LWU pedestals manufactured



BTM WP Scope

- To design, procurement and assemble;
 - 2 Prototypes
 - 52 Dummy Cryo Modules
 - 74 Linac Warm Units
 - 3 Differential pumping systems
 - 4 mobile installation cleanrooms





Differential Pumping Sections

- Low energy pumping system




Differential Pumping Sections

- High energy pumping system



BTM WP Scope

- To design, procurement and assemble;
 - 2 Prototypes
 - 52 Dummy Cryo Modules
 - 74 Linac Warm Units
 - 3 Differential pumping systems
 - 4 mobile installation cleanrooms






2 Mobile cleanrooms delivered...
...2 more before year end




Schedule

Schedule





Overview



Progress

- Total length to process 480m
- Total shipped 204m (42.5%)



Milestones in TA


Deliverables	Final Delivery Deadline
ESS Vacuum Laboratory consisting of (see Chapter 2.1): <ul style="list-style-type: none"> • [PTF] Particle Test Facility • [GCF] Gauge Calibration Facility • [OGF] Outgassing Facility • [VIF] Vacuum Integration Facility • technical data as specified in [PTF], [GCF], [OGF], [VIF] 	01 July 2015
Relevant Technical data package for PDR. See 4.4.2.1	2015 (Pre-PDR)
Qty 3 x Dummy Test Chambers	March 2016
Qty 1 x 1 st Prototype	June 2016
Qty 1 x 2 nd Prototype	August 2016
Technical data package as specified for 1 st CDR. See 4.4.2.2	CDR, June 2016
Technical data package as specified for 2 nd CDR. See 4.4.2.2	CDR, July 2018
Qty 3 x Mobile Clean Rooms	July 2018
Qty 57 x Beam Pipe Units	July 2019
Qty 71 x LWUs	April 2020
Qty 2 x Differential Pumping Systems	April 2020
Qty 2 x Dipole Chambers	April 2020
Technical data package as specified for SAR. See 4.4.3.2.	SAR, minus 5 weeks
Delivery of Final Report and documentation package for Supply. See 4.4.5 and 4.4.6	31 December 2020
Vacuum Technician Support during installation at STFC site. See 4.1.2.1.6	2018-2019, dates to be agreed



ESS visit

ESS Visit - Deliverable

- Extremely productive three weeks:
 - Design reviews
 - Mobile Cleanroom sign off
 - Vacuum assembly work
 - Mechanical Assembly work
 - Cleanroom operation
 - Flange assembly discussions
 - Plus some rather enjoyable social events





ESS Visit to STFC




ESS Vacuum Group in the STFC Cleanrooms



Vacuum Group in the clean assembly area




Vac Lab Processing procedures



ETC LWU Mechanical Build




Knowledge transfer between teams





LWU to cryo-module connection




LWU to Cryo-module bellows connection

Using VR to view LWU to Cryo-module



Using VR to view LWU to Cryo-module



LWU to Cryo-module mock-up



LWU to Cryo-module - tests ongoing





Shock and vibration accelerometer logger

Shock and vibration accelerometer logger





Daresbury

UNITED KINGDOM

NETHERLANDS

GERMANY



BELGIUM

Scandinavian ferry routes

www.freightlink.co.uk

Shock and vibration during transport

- Initial observations show some 10G+ shock events.
- Possible causes:
 - Poor road surface (pot holes)?
 - Crates sliding on the trailer bed (insufficient strapping)?
 - Handled with limited care at the ports (loading/unloading)?




Shock and vibration during transport


- Actions and potential solutions
 - Re-run the test using ‘air ride’ suspension trailer (DCM’s)
 - Same trailer from Daresbury to Lund
 - Design temporary bracing (magnets) for transport



Damping system in the crate (Cavoflex)



- Progressing well
- First LWU due to be delivered early 2019 (30 to follow)
- Pedestals and remaining DCM delivered early 2019
- All mobile clean rooms signed off by end of this year
- Spending time at IK partners facility highly advisable
- Help refine bellows to Cryomodule connection
 - *Likewise.. installation methods of interfacing BI?
- Transport method to be optimised
- 240m vessels remain to be processed
- A lot of work still to do - busy 2019





Thank You