

ESS High Beta Cavities Status Update; Interfaces

10th ESS SRF Collaboration
Mike Ellis


Thanks to all teams for input including:
Cavity Manufacturing;
SuRF Lab;
QA-QC

ESS High Beta Cavities

Fabrication & testing and open issues

Item	Description
A	Cavity Fabrication – Status
	<ul style="list-style-type: none">• H001 data• H002 – H004 fabrication status• Tolerances – Half-cell and Dumbbell shape
B	SuRF laboratory & VTF status (<i>Mark & Paul to present</i>)
	<ul style="list-style-type: none">• Current status• Commissioning sequence / schedule• Testing limits proposal
C	Interfaces & status
	<ul style="list-style-type: none">• Antennae – input• Elbow• Sliding tank
D	Frequency assessment criteria
	<ul style="list-style-type: none">• Tuning range proposed

ESS High Beta Cavity Testing



Measurements at highest power reached

Eacc 21.62 MV/m

Q0 1.08E10



F 704.424 MHz

X-ray top 0.00112 mGy/min

X-ray bottom 0.00182 mGy/min

- Eacc vs Q0
 - OK
- X-ray
 - OK
- F(pi)
 - NOK -> RI to retune cavity, target between [704.030, 704.264] MHz

- HOM measurements @ 2K



- 3rd harmonic
 - 2.97MHz from machine line: **NOK?**
 - Thanks to Enrico for input & support
 - TE mode, not dangerous?
 - A Farricker et al. MOPOR038 IPAC-> 5kHz from machine-lines should be ok?

- 4th harmonic
 - **OK**
 - Mode at 1422.172 MHz
 - 8.32MHz from machine-lines

- Status of manufacturing:
 - Raw and single parts: 54% complete
 - Half cells: 484 finished, 419 in progress (~54%)
 - Other single parts: 174 finished (2112 required) (~ 8%)
 - Sub assemblies: 3% complete
 - Overall manufacturing: 31% complete
- Pre-series production schedule:

Cavity	Schedule change	1 st DESY test (bare)	2 nd DESY test (jacket)	Delivery @ STFC	Comments/caveats
H001	None	Complete	26/Jul	30 Aug / 2 Sep*	Pending confirmation of DESY testing in Aug
H002	~1wk behind	14-21/Aug	9/Oct	9/Nov	
H003	Significantly ahead	21-28/Aug	16-18 Oct	16-18 Nov	
H004	Significantly ahead	28/Aug	16-18 Oct	16-18 Nov	Pending replacement/reshaping of 2 DBs out of spec


HC, DB and H002, H003, H004

Specifications			
Deviation	Original spec CHC and EHC	Reviewed spec - CHC	Reviewed spec - EHC
Min +/- 0.2	90%	80.0%	85.0%
Max +/- 0.2-0.3	10%	20.0%	10.0%
Max +/- 0.3-0.5	0%	3.5%	3.5%
Max >+/- 0.5	0%	0.0%	0.0%
Estimated pass rates based on sample data			
Prototypes (RI/CEA)	12%	47.5%	90.0%
Pre-series (RI/STFC)	15%	92.5%	91.7%

- Acknowledgements: thanks to CEA:
 - making prototype data available
 - Supporting review of tolerances
- Per STFC understanding, all 5 RI/CEA prototypes met RF specs
- Only 12% of HCs would have met the shape profile tolerances
 - -> Many unnecessary NCRs
- Revised tolerances proposed after consultation with CEA/ESS
 - Now expect c. 92% pass rate -> reduce NCRs to only really the worst half-cells
 - No expected impact on HOMs since population is statistically almost identical to prototype distribution of HC shapes
- DBs: similar situation, under review
 - Will close out after statistics available from pre-series


P02 Q_0 vs E_{ACC} , Status Summary

- Same calculation method used as CEA Saclay
- Good agreement within expt. errors
 - Q -10-15%
 - E_{acc} -5%
- Investigating heat dissipated on input probe
 - Series cavities have a Cu probe
 - Prototypes have a Ti probe
 - 3xRs -> 3 times loss
- Radiation survey in progress
 - To complete when P02 on top cradle
- Cryogenic performance excellent
 - 36hr to cool shields to 75K
 - 6hr to cool CSI insert to 4.2K
 - Stability: ± 0.1 mBar, ± 1 mK on static load (no RF)
- Q_0 vs E_{acc}
 - Good agreement with CEA P02 results
 - Investigating heat load on input probe: Cu vs Ti?
 - Run-2 planning to test thermal anchor solution for input antenna



- HOMs measurements
 - Completed through RF rack on cold cavity
- Cleanroom and HPR systems
 - Cleanroom build complete
 - UPW on schedule to complete 8th July
 - HPR final build phase w/c 1st July


Overall commissioning schedule



- Run 2 (22 – 26 July):
 - De-risk: Rad survey completion (P02 Top cradle)
 - High Power Tests ~200W (localised cooling installed on flange)
- Run 3 (30 Aug – 26 Sep):
 - P01 + P02 Commissioning
- Run 4 (17 – 27 Oct):
 - P01 + P02 + H001 Commissioning
- Utilising P01 + P02 + H001 for commissioning and de-risk
- SuRF lab to review and update series schedule after Run 3

- Latest Schedule for commissioning with cavities available:
 - P01: Current status at CEA for testing mid July 2019. Arrival @ STFC TBC.
 - H001 First series dressed cavity tested at DESY due @ STFC 28th August 2019

Series cavities commissioning



- Proposal: Q1/2020 will be utilised for:
 - Verification and validation with production dressed cavities
 - HB002 + HB003 + HB004 tested from DESY for benchmarks
 - Commissioning times may be shortened dependant on Run-3 conclusions
- Di-Phase pipe cutting validation with DESY:
 - H001 (+ H002?) TBC
- Further De-risk testing strategies under consideration


- STFC plan to test cavities up to:
 - Gradient
 - 19.9MV/m: specification pass level
 - Test to 22.9MV/m 'best efforts'
 - RF amplifier power limit:
 - C. 200W incident
 - X-ray limit:
 - Based on safe x-ray level in SuRF lab ("SuRF Office Pole")
 - TBD mSv/hr on cavity axis
 - Thermal power limit
 - TBD

Pole outside SuRF Office Bunker wall pointing toward main offices Top of LHe dewar





Preliminary radiation survey results:
x-ray data P02, middle CSI cradle

RF Incident Power [W]	Cryostat Lid [μ S/hr]	SuRF Office Pole [μ S/Hr]	Bunker Wall [μ S/Hr]	On LHe Dewar [μ S/Hr]	Middle cradle axis [μ S/Hr]	Upper cradle axis [μ S/Hr]	Lower cradle axis [μ S/Hr]
46.9	580	0.85	25	0.4	170,000	40,000	40,000
96	2600	3.2	211	1.5	500-600,000	170,000	170,000



- Changes:
 - 7/16” connector
 - Direct mount to flange
 - STFC to provide small qty of adapters, supplied with first batch of cavities
- Testing:
 - N2 plunge test at supplier
 - 12x repeats total
- Delivery schedule:
 - First batch July 2019





- Material
 - 316LN or 316L with $\mu \leq 1.005$ (1.02?)
- Process sequence / description
 - RI to install in cleanroom;
 - 1 per cavity, no recirculation
 - Delivery to STFC
 - under 1atm with blind flange
 - At STFC:
 - Connection in modular cleanrooms ISO4
 - Cold test
 - Disconnection & removal
- CEA requirements
 - No change to mechanical interfaces
 - Ensure valve cleaned prior to making connection
- Cost, schedule impact:
 - Awaiting RI feedback

Sliding tank design & requirements

- Expect there to be no systematic change in frequency:
 - Individual cavities +/-30kHz but average to 0kHz over all cavities
 - To be validated during pre-series cavity testing
- Tuner interfaces (blocks):
 - All geometric & dimensional tolerances included in RI design
 - Condition of approval of design from STFC was respecting CEA interface requirements
 - Suggest Nik / Vincent review in detail specific requirements
 - Welding & machining of blocks expected before final assembly
 - Post machining possible as corrective action if required
 - Will be checked with dummy tuner at RI
 - RI dummy tuner – **what are maximum material and least material tuner conditions?**
- Pressure test:
 - Main issue is the additional length of pipe
 - Total volume with pipe & flange: 49.2L
 - RI test pressure: 1.5 bar
 - RI issue certificate at 49.2L x 1.01 barg = OK with Art. 4.3
 - STFC remove additional length, volume -> 48L
 - STFC issue new certificate based on RI pressure test
- Weld seam:
 - Outside the identified mounting regions
 - Separation approximately 20°(Z282136)
 - Diameter tolerance on specific areas therefore [-1,0]

Sliding tank design & requirements



He inlet pipe as reference
Weld and inlet separated by 68°
CEA 'keep-out' areas (relative to RI drawing)
65° to 185° and 245° to 5°
-> separation 20°

- ESS-0343220; STFC 1226-WP11-rep-0017-v0.5
- Work completed:
 - Analysis of frequency and variability at each manufacturing step
 - Analysis of CEA / INFN proposal and requirements
 - Proposal for cold frequency target without tuner
- Assessment / acceptance criteria proposed:

Check during	Test	Approval	Conditions	$f(\pi)_{\min}$ [MHz]	$f(\pi)_{\max}$ [MHz]
AL2 - Tuning	RI	STFC	Bare cavity, FMS installed, 294K, 1atm(?)	702.721	702.955
<i>AL3 outgoing</i>	<i>RI</i>	<i>n/a – reference</i>	<i>He tank, 294K, UHV, brackets fitted</i>	<i>702.881</i>	<i>703.115</i> <i>for transport checks ref. only</i>
<i>AL4 incoming</i>	<i>STFC</i>	<i>STFC</i>	<i>He tank, 294K, UHV, brackets fitted</i>	<i>No change from AL3 outgoing Tolerances TBD</i>	
AL4 cold test	STFC	ESS	He tank, 2K, UHV, no tuner	704.030	704.264
AL4 outgoing	STFC	n/a	<i>He tank, 294K, UHV, brackets fitted</i>	<i>702.881</i>	<i>703.115</i> <i>for transport checks ref. only</i>
AL5 incoming	CEA	ESS	<i>He tank, 294K, UHV, brackets fitted</i>	<i>No change from AL4 outgoing Tolerances TBD</i>	