

Gamma Blockers

Overview and schedule



**NATIONAL
CENTRE
FOR NUCLEAR
RESEARCH**
ŚWIERK





Overview

09:00 - 09:15 Committee discussion (closed) 15'

09:15 - 09:35 Gamma Blockers overview and schedule 20' **Karol Szymczyk**

09:35 - 09:55 Requirements and interfaces 20'

Marcin Wojciechowski

09:55 - 10:35 Radiation studies 40'

Karol Szymczyk

10:35 - 10:50 Coffee break

10:50 - 11:30 Mechanical design 40'

Marcin Wojciechowski

11:30 - 11:45 Safety, Machine Protection and RAMI 15'

Marcin Wojciechowski

11:45 - 12:00 Quality and Verification plans 15'

Karol Szymczyk

12:00 - 13:30 Lunch

13:30 - 14:30 Committee deliberations (closed) 1h0'


14:30 - 15:00 Closeout 30'



Gamma Blocker


"Absorb gamma radiation from the target or beam dump, during maintenance periods."

- Gamma blocker consists of: shield plate, movement mechanism, vacuum chamber, CF beam line flanges, actuator(s),




Gamma Blocker

Two Gamma Blockers:



In the A2T section 30 cm before
NSW



In the Dump Line section, in front of
the Tuning Dump



Requirements change

A2T GB:

1. Ball screw driven linear actuator instead of trapezoidal thread actuator **+1500€**
2. Phytron stepper motor instead of manual crank **+2100€**
3. Minor changes (chamber positioning, metrology targets, core position locks) **+1000€**

DmpL GB:

1. Bigger nominal diameter of beam line flanges **+1000€**
2. Bigger GB core **+1000€**
3. Bigger vacuum chamber **+3000€**
4. Bigger GB core travel -> longer vacuum bellow **+700€**
5. Ball screw driven linear actuator instead of trapezoidal thread actuator **+2000€**
6. Phytron stepper motor instead of manual crank **+2100/4300€**
7. Minor changes as for A2T GB **+1000€**
8. Vacuum testing equipment (bigger DN), rect flange **+1000€**

+ Manpower 6000 €

Total cost increase:
24600€

Document AIK 6.1

Deliverable Item Definition

4.1 Deliverable Item Definition

The Partner shall provide its contributions in accordance with the following time schedule:

Start date: T0: October 1st 2016

End date: 2018.11.30

Task no.	Deliverables	Responsible Organization	Delivery Deadline / Delivery MS
11.6.3.1	PDR Data Package (Preliminary Design Review)	Partner	Two (2) weeks prior to PDR T0+3,5 month (2016.01.13)
11.6.3.1	CDR Data Package (Critical Design Review)	Partner	Five (5) weeks prior to CDR T0+8 month (2017.06.01)
11.6.3.2	FAT Report	Partner	T0+18 month (2018.03.30)

ESS-0060388 - IKC Agreement Schedule - AIK 6.1 - Gamma Blockers - 2016.09.14 NCBJ_only final clean_EM
QA_2016.09.14 clean.docx

HW

28

3 (14)

11.6.3.2	Delivery Gamma Blocker facility element	Partner	T0+19 month (2018.04.29)
11.6.3.3	SAT Report	Partner	T0+20 month (2018.06.01)
11.6.3.3	Installation Readiness Report (for the Installation Readiness Review (IRR))	Partner	T0+26 month (2018.11.30)

Table 2. Deliverables

This overall contribution is set to the ESS ERIC Cost Book value of 112,239.00 (one hundred and twelve thousand two hundred and thirty nine) €₂₀₁₃ (Euro).

24.600€

Change Request



Document Type: Change Request
 Document Number: ESS-0102111
 Date: Sep 27, 2017
 Revision: 1
 State: Released
 Confidentiality Level: Internal
 Page: 1 (2)

Baseline

Change Request - Form for ESS Class A, B and C changes
 Class D and E changes are logged using Project Change Log

CHANGE DATA			
CR ID	11.00123.1	Date created	2017/03/21
Title of the CR	Additional funding for AIK 6.1		
Name of Change Leader	Iñigo Alonso	Change originator	Iñigo Alonso
Change class	<input type="checkbox"/> Class A, European Spallation	<input type="checkbox"/> Class B	<input checked="" type="checkbox"/> Class C
Approving entity	Source ERIC Council	DG	Project Manager

CHANGE ANALYSIS	
Item No	Baseline
Reason for change	Scope increase
Change description	The budgeting for the gamma blockers was done under the assumption of building two identical units with beam pipe flanges of 160mm diameter and manual actuation of the mechanism. The Dump Line unit will need to be bigger, due to the size of the beam pipe in that section (250mm), driving an increase in the size of the vacuum chamber, GB core, and linear actuator length. Additionally, the remote actuation of these units is necessary for fulfilling the PSS requirements, so stepper motors have been added to the design.
Change Analysis (effects, risks, time, costs etc.)	Additional 24.600 euros to be added to the AIK 6.1 TA, changing it from 112.239 to 136.839 euros, to be credited to Poland as IKC.
Change affects other projects	Affected projects: <input checked="" type="checkbox"/> Accelerator <input type="checkbox"/> Target <input type="checkbox"/> CF <input type="checkbox"/> NSS <input type="checkbox"/> ICS <input type="checkbox"/> ESAH <input type="checkbox"/> Admin <input type="checkbox"/> Initial Ops <input type="checkbox"/> Other
Comment	For more details please refer to the documentation presented at the Gamma Blockers PDR on 2017/03/20


CHANGE IMPACT	
Schedule impact for affected projects	No impact
Scope impact for projects	Added stepper motors
Cost impact for projects	+24.600 euros
Safety Impact	Changes improve the safety of maintenance personnel
Risks for projects	Reduced risk of not gaining SSM approval for operation
References	

Scope increase


The budgeting for the gamma blockers was done under the assumption of building two identical units with beam pipe flanges of 160mm diameter and manual actuation of the mechanism. The Dump Line unit will need to be bigger, due to the size of the beam pipe in that section (250mm), driving an increase in the size of the vacuum chamber, GB core, and linear actuator length. Additionally, the remote actuation of these units is necessary for fulfilling the PSS requirements, so stepper motors have been added to the design.

Cost impact for projects	+24.600 euros
Safety Impact	Changes improve the safety of maintenance personnel
Risks for projects	Reduced risk of not gaining SSM approval for operation


Mechanical Model



Installation Schedule Overview



Installation Schedule Overview NEW






Time line

TASK	2016		2017												2018											
	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	
Kick-off meeting																										
Preliminary Design Report																										
Detailed Design Report																										
FAT Report																										
Delivery Gamma Blocker facility elements																										
SAT Report																										
Installation report																										



Time line

TASK	2016		2017												2018											
	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	
Kick-off meeting																										
Preliminary Design Report																										
Detailed Design Report																										
FAT Report																										
Delivery Gamma Blocker facility elements																										
SAT Report																										
Installation report																										



4.1 Deliverable Item Definition

The Partner shall provide its contributions in accordance with the following time schedule:

Start date: T0: October 1st 2016

End date: 2018.11.30

Task no.	Deliverables	Responsible Organization	Delivery Deadline / Delivery MS
11.6.3.1	PDR Data Package (Preliminary Design Review)	Partner	Two (2) weeks prior to PDR T0+3,5 month (2016.01.13)
11.6.3.1	CDR Data Package (Critical Design Review)	Partner	Five (5) weeks prior to CDR T0+8 month (2017.06.01)
11.6.3.2	FAT Report	Partner	T0+18 month (2018.03.30)

Time line

ESS-0060388 - IKC Agreement Schedule - AIK 6.1 - Gamma Blockers - 2016.09.14 NCBJ_only final clean_EM QA_2016.09.14 clean.docx

26

WMS

TASK	2016		2017												2018											
	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	
Kick-off meeting																										
Preliminary Design Report																										
Detailed Design Report																										
FAT Report																										
Delivery Gamma Blocker facility elements																										
SAT Report																										
Installation report																										

