

EUROPEAN SPALLATION SOURCE

NSS construction works and Installation model

Antonio Bianchi NSS Installation coordinator Clara Lopez Instrument Integration

www.europeanspallationsource.se


14th February 2018

5/22/2017

NSS construction works: E02 load test



Preliminary shielding design



E02 load test location



EUROPEAN SPALLATION SOURCE





TEST LOCATION (E02.2)

W7


E02 load test – on going work



EUROPEAN SPALLATION SOURCE



BMS – MOBILE CRANE AND CRANE DRIVER




SKANSKA PERSONNELL

E02 load test – Final Configuration



EUROPEAN SPALLATION SOURCE





SURVEYING STILL ON-GOING (ESS METROLOGY GROUP)


E02 slab and piles deflection



EUROPEAN SPALLATION SOURCE


ESS-0237432

| Date | Epoch | Comments |
|------------|-------|-------------------------------|
| 11/01/2018 | 0 | Initial Measurement – No load |
| 26/01/2018 | 1 | 15 days after loading |
| 01/02/2018 | 2 | 21 days after loading |




Load test results (1 Epoch)






Load test results (2 Epoch)






Installation Model







Objectives of Installation planning phase



Integrated components



- Assembled components at Partner site
- FAT Factory acceptance test
- CE Marking documentation
- Packing list
- Manuals for components
- Documentation related: Drawings, models, datasheet for materials, etc.

Logistics at Partner site



- Transport preparation
- Packing list: ID, list, weight, description, etc.
- Logistic procedure: ESS & partner
- Regulations
- Site inspection at arrival






EUROPEAN SPALLATION SOURCE

To facilitate management of installation an instrument will be divided into a set of *field installation packages*. These will be chosen to be of manageable size and defined by the sequence of engineering work and the assembly process. The FIPs will be prepared in an organized way to deliver the scope of work needed for the process of installation required at ESS by the partner and ESS installation teams.

This process is aligned with the detailed design phase, manufacturing process, installation, QA & safety requirements, and specific constraints and requirements specific to the relevant installation areas.

Field installation packages







Field installation packages




EUROPEAN SPALLATION SOURCE

Instrument Work packages






Field installation package document P1, P2,, Pn



- Work description: Scope of work
- Schedule: time and man power estimation[•]
- Site preparation needed for field installation package (grouting, mounting supports, alignment plates, etc.)
- Pre assembly activities for field installation packages
- List of Drawings /Mounting instructions/Figures/ Electrical schemes/reference documents P&ID's/specifications, 3d scans, photo archives, etc.
- Particular considerations: access permits,
 regulatory requirements, risks, safety,
 temporary provisions, special limitations
 or recommendations for lifting

equipment, subcontractors, vendors support, etc.

- List of equipment, tools, consumables and materials
- Location identification at site (bunker-hallsectors)
- Boundaries: dimensions LxWxH and mass
- Utilities distribution preassembly needs: fluids, power, data, signals, etc. Check lists
- Scaffolding, cranes and construction equipment requirements
- Critical interface verification
 - Test validation to perform at site: re document





FUROPEAN


Logistics at ESS - Available space



- Unpacking
- Preassembly
- Final adjustments
- Reworks
- Visit workshops if is needed- Support functions
- Pre-installation checks



Logistic: handover of externals areas



Site aerial view – Main site entrance







External storage area (E buildings)



EUROPEAN SPALLATION SOURCE




Instruments team storage area from middle 2019 **1000 m2** (on-going discussion with Skanska)


Logistics and storage areas inside the building



EUROPEAN SPALLATION SOURCE

- Storage coordination
- Transportation
- Site inspection Instrument team and Tech groups
- Regulations





• Storage areas will follow the integrated installation plan and the work-progress.

Instrument teams areas

- Provisional offices for teams
- Container space
- Instrument equipment location
- Lockers





Resources Equipment



EUROPEAN SPALLATION SOURCE

- Instrument teams
- Technical groups
- Cranes
- Forklifts & Hand truck
- Fences
- Scaffolding
- Special equipment
- Tools workshop
- Ladders
- Consumables, materials, etc.

Previously identified in Field installation Packages FIP


ESS Support function

SUPPORT FUNCTIONS (to be extended)

- Scaffolding
- Laydown Areas
- Crane drivers
- Logistics/Transport
- Heavy lifting
- Temporary Power Fluids
- Concrete drilling
- Survey/Alignment
- General support (washing/cleaning)
- Office support
- PPE and general consumables
- Safety fencing
- Workers cabin
- Waste management



FOR EACH OF THE SUPPORT FUNCTION



4

EUROPEAN SPALLATION

SOURCE



Framework agreements

| Project | WP | | In-kind ID | Name | Description | Total Value | Specification/SoW Responsible and Status | Procurement Requisition Number / Status | Procurement Start | Contract Signature | First Deliveries | Installation Start | Comments | Impact | Priority | Prioritization | Status / Action |
|---------|-----------------|------|---------------|--|--|-------------------------|---|--|----------------------|-----------------------|---------------------|-----------------------|---|--------|----------|----------------|-----------------|
| ISC | PIPINO COOLI | | | Framework Agreement Piping and Cooling | Piping and Cooling Services / Works / Materials for all projects and In-kind Duration: 5 year | 15 000 000,00 EUR | Leading: Piero Valente P. Officer: Luis Ortega Status: Initial discussions, procurement involved | REQ.#: no Status: n/a | 2017/9 | 2017/12 | 2017/2 | 2017/2 | Replacing ACCSYS procurement IDs 11.16.1, 11.16.5 and 11.16.6 | 2 | A | 1 | |
| ISC | ELECTR | | | Framework Agreement Electrical Installation & Cables | Electrical Installation & Cables Services / Works / Materials for all projects and In-kind Duration: years | 15 000 000,00 EUR | Leading: Leif Steffensen (Evangelia Vaena) P. Officer: Luis Orlega Status: Initial discussions, procurement isura/und | REQ #: no Status: n/a | 2017/9 | 2017/12 | 2017/2 | 2017/2 | Replacing ACCSYS procurement for Klystron Gallery electrical infrastructure and cables | 2 | A | 2 | |
| ISC | | | | Framework Agreement Manufacturing Services | Roster of companies providing multi- disciplinary manufacturing services for all projects and In-kind Duration: 5 years | 1 000 000,00 EUR | Leading: Benjamin Davidge P. Officer: Luis Ortega Status: Initial discussions, proourement involved | REQ #: 20002251 Status: Approved | 2017/9 | 2017/11 | 2017/12 | n/a | Dynamic Purchasing System - Ongoing open call for 5 years | 3 | A | 3 | |
| ISC | TRAIN | ling | | Framework Agreement Training Services | Safety courses needed for performing work at ESS construction site for all projects and In-kind | 200 000,00 EUR | Leading: Bertil Winér P. Officer: Luis Ortega Status: Procurement supporting development of SoW | REQ #: 20003010 Status: Approved | 2017/9 | 2017/12 | 2017/12 | n/a | | 2 | A | 3 | |




EUROPEAN SPALLATION SOURCE

Framework agreements

| | | _ | | | | | | | | | | | | | |
|-----|-------------------|---|--|---|-----|--|--------------------------|--------|---------|---------|-----|---|---|---|---|
| ISC | INSTALLA RESOU | | Framework Agreement Installation Resources | Resources to support installation work (technicians and supervisors) for all projects and In-kind | TBD | Leading: Lelf Steffensen P. Officer: ? Status: SoW to be developed | REQ #: no Status: n/a | 2017/9 | 2018/1 | 2018/1 | n/a | 2 | A | 4 | |
| ISC | LIFTIN HANDI | | Framework Agreement Lifting and Handling | Lifting and handling services at the construction site for all projects and In-kind | TBD | Leading: Leif Steffensen P. Officer: ? Status: SoW to be developed | REQ #: no Status: r/a | 2017/9 | 2017/12 | 2017/12 | n/a | 2 | A | 5 | |
| ISC | | | Framework Agreement Pre-assembly and Assembly | Multidisciplinary system assembly and pre-assembly services for all projects and In-kind | TBD | Leading: ? P. Officer: ? Status: ? | REQ #: no Status: n/a | 2018/1 | 2018/5 | 2018/5 | n/a | 3 | A | 1 | |
| ISC | | | Framework Agreement Supply of Gas for Installation | Gases for welding, testing for all projects and In-kind | TBD | Leading: ? P. Officer: ? Status: ? | REQ #: no Status: n/a | 2018/1 | 2018/5 | 2018/5 | n/a | 3 | A | 2 | |
| ISC | | | Framework Service Agreement for Temporary Storage Solutions | Temporary Tents at the construction site | TBD | Leading: ? P. Officer: ? Status: ? | REQ #: no Status: r/a | 2018/1 | 2018/5 | 2018/5 | n/a | 3 | B | 1 | |
| ISC | | | Framework Agreement for Industrial Cleaning | Industrial cleaning services for the construction site | TBD | Leading: ? P. Officer: ? Status: ? | REQ #: no Status: n/a | 2017/9 | 2017/12 | 2017/12 | n/a | 2 | A | 6 | |
| ISC | | | Framework Agreement Small Works | Construction, reconstruction and related works for ESS buildings | TBD | Leading: ? P. Officer: ? Status: ? | REQ #: no Status: n/a | 2018/5 | 2018/9 | 2018/9 | n/a | 3 | В | 2 | |
| ISC | | | Framework Agreement Drilling and related works | Drilling and related works | TBD | Leading: ? P. Officer: ? Status: ? | REQ #: no Status: n/a | 2018/1 | 2018/5 | 2018/5 | n/a | 3 | В | 1 | Л |

Manufacturing Section – Temporary Technical Center





- Formal establishment of new Manufacturing Section in August 2017
- Section is part of new Machine Engineering Service Group within E&IS Division
- Appointment of Benjamin Davidge as Section Leader in October 2017

Section Mandate:

"Provide support for all mechanical disciplines of manufacturing to ESS as necessary to support installation, commissioning & operation of the facility."

Delivered through:

- Coordination of a central mechanical workshop
- o Extensive network of external vendors
- Experienced staff
- Planned permanent location of central workshop **not** available for occupancy until earliest mid-2020
- Availability of on-site mechanical workshop deemed essential during installation phase
- Location for establishment of a temporary mechanical workshop found in Gallery building

To be called the Temporary Technical Center (TTC)





EUROPEAN SPALLATION SOURCE

Manufacturing Section – Temporary Technical Center

- ~300 m2 TTC floor area
- Preparation of space starting end of March 2018
- Machinery and equipment purchasing underway
- Machinery for machining, material cutting, basic sheet metal/fabrication, welding
- Limited assembly space No overhead crane



Location as at Dec-2017

Proposed layout realized mid-2019

- Dedicated Manufacturing Section technicians only Not open access
- First technician recruitment almost complete, plans for **3 full-time technicians available by mid-2019**

Please visit the Manufacturing Section page on confluence for more information and latest updates

https://confluence.esss.lu.se/display/EIS/Manufacturing+Section



Regulatory Requirements

- Certifications External
- Risk assessments
- Permits and authorizations
- ESS training- ESS Safety code
- QA requirements
- Site Access teams forms and formalities
- Emergency procedures
- Personal protective equipment PPE
- Monitoring and compliances
- Handling waste
- Safety training, matrix,
- Electrical safety
- Crane operator
- Swedish regulation for work environment



Main ESS installation documents



EUROPEAN SPALLATION SOURCE

Below are summarised relevant documents about installation in the ESS facility:

| ESS-0147103 | General Information |
|-------------|---|
| ESS-0147089 | ESS Guidelines For Accessing And Performing Work On Site |
| ESS-0012721 | ESS Rules for Electrical Safety |
| ESS-0147093 | Fire Safety Plan |
| ESS-0147094 | Responsibility of Electrical Safety |
| | Permanent ESS Electrical System |
| ESS-0147099 | Emergency notice. Safety plan |
| ESS-0147100 | Safety Training Matrix for Installation Activities on Site |
| ESS-0147101 | ESS Site Logistics |

Swedish Work Environment Authority

Reference provisions from Swedish work environment Authority:

- building-and-civil-engineering-work-provisions-afs1999-3;
- scaffolding-provisions-afs2013-04;
- use-of-lifting-devices-and-lifting-accessories-provisions-afs2006-6;
- who-is-responsible-for-what-within-building-and-construction-adi704eng;

Web site

https://www.av.se/en/work-environment-work-and inspections/publications/foreskrifter/







"Good planning and design lead to a safer construction site with reduced risk of ill health and accidents, more effective production, and increased profitability". (Swedish Work Environment Authority)

Installation Safety matrix

Safety Training Matrix

| Training Purpose | HS site Induction | Site orientation training at gate | Safe lifting (slinging/ rigging) | Hot work training | Fall protection and rescue training (with harness) | Electrical Safety Instructions, (ESA 14 -, (EN 50110 certificate) | Electrical Safety Training, (How to apply ESA- 14 on site) | MEWP (Scissor lift, Skylift, Boom lift) | First Aid course including Electrical Injuries | Forklift truck training | Crane operator training for specific crane | Training and medical examination |
|--|----------------------|--|--|------------------------------------|---|--|---|--|--|--|--|--|
| Estimated cost (SEK)/person | - | - | 2000 | 3200 | 2200 | 6000 | - | 2500 | 7000/gr. | 3600 | 3200 | 4000 |
| Access to site | x | | | | | | | | | | | |
| Work on site (general) | x | | | | | | | | x * | | | |
| Access to site with vehicle/transport | | × | | | | | | | | | | |
| Performing hot work | x | | | x | | | | | | | | |
| Performing lifting and coupling work | × | | × | | | | | | | | | |
| Work on site (Accessing energised areas, performing electrical work) | x | | | | | | | | X** | | | |
| Accessing energised areas, performing electrical works | × | | | | | x*** | ×**** | | × | | | |
| Working on MEWP | x | | | | x | | | × | | | | |
| Operating forklift | x | | | | | | | | | x | | |
| Operating cranes | x | | x | | | | | | | | × | |
| Working with epoxy or other allergenic chemical | | | | | | | | | | | | × |
| VALIDITY of courses (duration) | - | - | (Swedish certificate) | 5 years (Nordic certificate) | (Swedish certificate) | 3 years | 3 years | 5 years (ISO 18878 certificate) | 3 years | Swedish BYN or TYA validation | Swedish BYN or TYA validation | Swedish certificate 5 years |
| | 60-90 min | 30 min | 0.5 day | 1 day | 0.5 day | 2 day | 0.5 day | 1 day | 0.5 day | | ourse or few lation in-house | , |

Trainings provided by ESS-Skanska on site Training provided by external companies

Safety training programs



EUROPEAN SPALLATION SOURCE

Safety courses are currently under development.

- ATEX (basic)
- <u>Crane Operator</u>
- ESA-14 (Advanced)
- ESA-14 (Basic)
- First Aid: Basic (incl. electrical injuries)
- <u>Hot work</u>
- Radiation training for personnel working on TS2
- Use of epoxy

<u>Safety Training Website</u> under development (on Confluence):

https://confluence.esss.lu.se/display/ESH/Safety+Training+Program

(Responsible: Lars Aprin (EH&S Division)







Mandatory PPE on Construction Site

<u>GENERAL RULE</u> Helmet as in picture

Safety glasses

Reflective clothing class 2 (chest)

Safety gloves

Long sleeve trousers

Safety shoes


Exceptions from the general rule must be agreed with SEC



Blue – site operative White - supervisor Green – OHS personnel Red - visitor Installation safety: NSS Area Safety Coordinator

EUROPEAN SPALLATION

SOURCE





An "Electrical contractor" is a person who has been authorized by The Swedish National Electrical Safety Board to perform electrical installation work within the scope of The Act on Electrical Contractors (SFS <u>1990:806</u>).

- To get authorization as "Electrical Contractor" you need qualification e.g. right education and experience to work with electrical installations in Sweden (High or Low Voltage)
- "Electrical contractor" may perform electrical installation work relating to the execution, alteration or repair of electrical installations and installations of electrical devices, where such a voltage, current or frequency that can be dangerous to persons or property.

Electrical safety: Need of Authorization and Authorization types

An authorization is needed to:

 perform <u>fixed</u> connection/disconnection of devices to and from an electrical installation that could be dangerous to people or property.

An authorization is <u>not</u> needed to:

- perform electrical installations for machinery and vehicles such as cars & aircrafts are excluded from the electrical installation regulations.
- perform electrical installations and works within machinery considered as a <u>non-fixed</u> electrical installation.

There are 2 types of authorization

General authorization- High and Low Voltage (AB) Can perform all types of electrical installation work

General authorization – Low Voltage (ABL)


Can perform all types of electrical installation work on facilities for nominal voltage up to 1 000 Volt AC or 1500 Volt DC.

Electrical safety: In-Kind Contributors



1(4)

- An Electrical contractor with qualifications from an EES country other than Sweden may temporarily perform electrical installation work.
- Must submit an application to get a temporary authorization.



Company registration

What type of company registration is to be completed?

New company registration

Change previously registered data

The personal data supplied in connection with registration is processed in accordance with the Swedish Personal Data Act (1998:204). More information can be found on the National Electrical Safety Board website, www.elsakerhetsverket.se.

Electrical installation companies carrying out work on third-party systems must be registered with the National Electrical Safety Board. To be able to register, the following requirements must be met:

- The electrical installation company is active
- A company counts as active if it has a F-tax certificate, is VAT registered or pays employer contributions.
- There is at least one electrical contractor responsible for compliance at the company Electrical contractor/s responsible for compliance are to be stated in the company's self-audit scheme. They must also

be registered in the National Electrical Safety Board register of companies, for which the electrical contractor must give their permission. This is done by submitting the "Consent of electrical contractor" form that shall also be included in the company registration. The electrical contractor's authorisation must cover the activity types to which the registration refers.

1. Company data

The following company is to be registered in the National Electrical Safety Board's register of companies

| Company name | | Company registration number |
|-----------------|----------|-----------------------------|
| Address | Postcode | City |
| Country | | |
| Type of company | Web site | |

2. Additional details to be completed by companies outside of Sweden

NB! National ID number is mandatory.

| National ID number | Swedish ID number (optional) | VAT number (optional) |
|--|--|-----------------------|
| | | |
| Is the company's work in Sweden temporary? "Temporary" refers to | individual projects for a limited period | - |
| Yes, end date for the work (YY/MM/DD): | | |
| | | |
| No No | | |

If yes, the company can be registered as a temporary service provider. The company must have access to an electrical contractor with relevant professional qualifications in an EU/EEA country as required in section 22 of the Swedish Electrical Safety Act. Otherwise the company's electrical contractor responsible for compliance must be authorised in Sweden.

Provide the addresses where the company will be operating in Sweden

| Address | Postcode | City |
|---------|----------|------|
| | | |
| | | |
| | | |
| | | |

Electrical safety: how to register with E-NAV



Application

Prepare following before register starts

- 1. Self-audit scheme shall be handed over to ESH&Q when registration starts.
- 2. In-Kind Contributors need to have an authorization (Certificate) in the homecountry in EU. (AB or ABL)
- 3. The work shall be performed temporary in Sweden and during a limited time period.

More information:


http://www.elsakerhetsverket.se/en/electrical-installation-companies/register-your-company/



Integrated plan




Master plan schedule and Work process at site installation



Infrastructure and utilities

 According to the Instrument Installation package and the integrated project schedule, NSS will ensure all the required connection points for utilities distribution (fluids, power, data, signals, etc.) are in place.





Teams in place

Coordination :

- Technical groups
- Instrument crew
- ESS installation crew
- ESS Equipment/tools
- Configuration Bunker preparation/mobile cranes, etc.







What is needed?



- Planning NSS/Instruments
- Field Installation Packages (FIP) start !
- Definition of resources
- Responsible /Team/clear communication
- Definition of equipment and tools



Questions?





