


EUROPEAN SPALLATION SOURCE





ESS Update


ANDREAS SCHREYER

2022-10-05









Project status Time and costs update



- All 23 buildings finalised 2022
 - On time in accordance with 2018 baseline
- Accumulated schedule slippage and extra costs for project as a whole
- Delays and costs caused by pandemic and technical challenges




Project rebaselined


Time and costs update

ess

- Thorough reassessment of schedule and additional costs
- Completion at earliest possible date in most economical way
- Revised plan entails a two-year-delay
- Full operation & open for users 2027
- The construction scope unchanged;
- 15 instruments & 2MW accelerator








Normal conducting part





The full Cryodistribution system is now installed and connected to the Accelerator Cryoplant

Testing of leak tightness and controls under way for first cool down before Christmas 2022

crymodule test installation test

- Transport
- Alignment
- All connections


• Cabling Lead to master installation plan

Cryomodule delivery and testing underway





superconducting part




Target Vessel, Target wheel neutron beam port blocks welded to target vessel, all tests passed






Target Monolith



Several layers of the monolith inner shielding have been installed. The blocks closest to the center of the vessel have channels for the cooling-water. Seen in the middle of the picture is the so-called bucket, jn, which the Moderator & Reflector Plug will rest



Target Monolith





All shielding outside the monolith vessel is in place. Roughly 1700 tonnes in the form of stacked cast iron blocks.

Neutron Beam Extraction System



Eight Neutron Beam Port Inserts have arrived to site, TBL, LOKI, ODIN, FREIA, DREAM, ESTIA, SKADI and VESPA.

They are in different stages of being equipped with their internal Optics Assemblies







A test installation of a Neutron Beam Port Plug was successfully conducted to confirm the alignment accuracy and learn how to efficiently install the 42 items.

Target Systems

The moderator/reflector unit was delivered to the site. It is now awaiting the test assembly integrated with the Target Wheel in the Mock-Up and Test Stands.


ÜLICH





The thorough testing and commissioning efforts of the Cryogenic Moderator System are ongoing. A cooldown to 17 K has been performed successfully.

Instruments



Instrument Highlights Significant progress on site for LOKI & DREAM

LOKI: cave base done & wall elements being installed, hutch roof on-going, **DREAM:** in-cave installations (Sample stage), T0 chopper SAT done



LOKI DREAM

Instrument Highlights Significant progress on site for ODIN & BIFROST

- **ODIN:** Cave Base slab completed, delivery of walls, roof & sliding doors on-going. Hutch completed. In-bunker installations of chopper supports and guides completed.
- **BIFROST:** bandwidth chopper installed and commissioned, in-bunker guides installed, in-cave installations of sample stage and false floors





Sample Environment



















High Pressure




Mechanical Processing and High Temperatures


Low Temperatures and Magnetic Fields

Soft Matter, Surfaces and Interfaces

Physical Chemistry

Control Integration























Data Management and Software Center (DMSC)



Scientific computing at a modern science facility



Including

- Compute infrastructure
- Remote access to compute infrastructure & services
- Live data reduction and visualization
- Live analysis for some techniques

Plus


- Support for and with instrument simulations
- User support for scientific computing (Instrument Data Scientists)
- Materials and molecular modelling and simulations (not prioritised so far)

Instrument schedule Neutron Scattering Systems (NSS) subproject **NSS RBOT** BOT Aug 2024 May 2025 FS SOUP schedule contingency 2022 2023 2024 2025 2026 2027 Q1 2 Q3 Q4 Q1 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q2 Q3 Q1 Q2 Q3 Q4 Q4 DREAM TG5 Bunker needs to be ready for ESS BOT LOKI ÷ NSS R-BOT has more than 6 months float to ESS TG5 TRANCHE BOT (May 2025) ODIN TG5 LOKI is tracking as the first instrument to be BIFROST ready for HC TG5 ESTIA NSS end of project defined as Safety Readiness TG5 Review Completed for instrument 15 BEER TG5 TG5 milestone is defined as Instrument ready for instruments Hot Commissioning NMX TRANCHE 2 TGS NSS is currently tracking to have 8 CSPEC Instruments passed TG5 at the point of BOT, and 6 instruments passed Safety Readiness MAGIC SKADI TG5 FREIA The forward-looking TG5 schedule is ambitious MIRACLES ŝ TG5 **TRANCHE** T-REX TG5 HEIMDAL TG5 manufacturing & proc. + float VESPA instal & cold comm. + float TG5

Review

Instrument Hot Commissioning

Making Everything Work Towards the User Programme




Instruments 16-22:

Capability Gap analysis published Instrument Construction

- 1. High-Priority Capability Gaps
- Particle Physics
- High-Resolution Spin-Echo
- 2. Other Significant Capability Gaps
- High Pressure Diffraction
- Grazing-Incidence SANS
- Very Fast Spectroscopy
- Wide-Bandwidth Spectroscopy
- High Magnetic Fields
- 3. Lower-Priority Capability Gaps
- Bio-SANS
- Hydrogenous-Sample Diffraction
- Wide-Angle Spin-Echo







SCENARIOS OUTLINED IN THE 2016 ESFRI REPORT






Figure 11. The predicted delivery of instrument beam-days in the Degraded Baseline Scenario.

Pessimistic scenario: ILL operates at reduced output until 2023, ESS with 22 instruments beyond 2028. Earlier closer and/reduced operations for a number of medium power sources




Figure 12. The predicted delivery of instrument beam days in the Enhanced Baseline Scenario

Optimistic scenario: ILL operates until 2030, ESS with **35** instruments beyond 2035.

New LENS-BrightnESS² Landscape document



Collaboration with ENSA

STRENGTHENING WORLD-CLASS RESEARCH AND INNOVATION DELIVERING ECONOMIC AND SOCIETAL IMPACT

- intended to provide a common baseline
- published on the LENS website
- hardcopy for every participant
- includes updated scenarios



Coordination of national planning and funding at the European level, with organisational and funding decisions being taken within the next few years, will be critical to ensure that Europe can maintain its world-leading role in neutron science. Opportunities beyond 2030 have been presented in chapter 3. These include

- Build-up of ESS towards full capacity and specification,
- Build-up of capacity and capability in national facilities, and
- Deploying HiCANS facilities based on the delivery of a first operating facility in the 2020's.

Published on behalf of the League of advanced European Neutron Sources (LENS) by the BrightnESS² project.



Andreas Schreyer (ESS) Dániel Merkel (BNC) Frédéric Ott (LLB) Grégory Chaboussant (LLB) Henrik Rønnow (ENSA) James Tierney (ESS) John Womerslev (ESS) Jürgen Neuhaus (MLZ) Lambert van Eijck (TU Delft/RID) László Rosta (BNC) Mark Johnson (ILL) Michał Gryziński (NCBJ) Michel Kenzelmann (PSI) Robert McGreevy (ISIS) Sharon Cosgrove (ESS) Sindra Petersson Årsköld (ESS) Thomas Brückel (JCNS) Thomas Gutberlet (JCNS)

Design, Editing and Coordination:

Cecilia Hughes (STEM editing) Margaret Armstrong (ESS) Ramona Bucher (Design by RB) Sabrina Kressierer (not a square – mediadesign) Stephanie Chapman (ISIS) Ute Gunsenheimer (ESS)



Conclusions

- Despite delays ESS has made significant progress
- Issues keep arising and are tackled
- Start of User Operation in 2027
- Visit this afternoon
- **> ESS** is a once in a lifetime chance
- The user community will make it a scientific success



