



Instruments status update

PRESENTED BY JOCHEN FENSKE & GREGOR NOWAK & PREMEK BERAN

2024-04-16



Instrument team





Nuclear Physics Institute CAS Czech Republic

Přemysl Beran Jan Šaroun (PL+S) Bojan Peric (LE? – 20%)

Tranche 2 instrument!



Helmholtz-Zentrum Hereon Germany



Dirk Jan Siemers (LE – 70%) Sven Kleeband (new engineer) Joerg Burmester (MCA& detectors 30%)



Sample at 158 m **ESS BEER** 28 m h E02 Monolith Bunker E01 D03

PL – project leader LS – lead scientist LE – lead engineer S - scientist



General status update summary



- > Neutron guide out of the bunker installed (113 m)
 - > Missing the in-shutter pit part (3 m) and the part going to the cave (12 m)
 - ➤ Waiting for BWI and cave installation
- Common shielding installed along the out-of-bunker guide
 - > Missing the shutter/chopper pit and connection to the cave
- Shutter tested and delivered to site
 - > Waiting for the installation of BWI
- > The cave & hutch tender to be signed this week(-ish)
- ➢ Engagement in CUP and CEP
 - Collecting all the necessary requirements
- > Documentation in progress (invisible work behind the scenes)
 - > The approval process of the main TG3 documents is in good progress
 - > Q-gate documentation for the shutter and the rest of the guide system is under evaluation

General status update summary



- > The 6-axis robotic arm and two sets of collimators were delivered to the site
- > Hexapod and rotary stage in the manufacturing process
- > Sample tower and detector support structure design postponed

Bi-spectral switch manufacturing finished

- ➤ The test on iMat@ISIS will be in May
- > Chopper cascade, guide system in bunker and support structure under detailed design process
 - > Installation in-bunker dependent on the bunker opening before and after BoT
 - > Very challenging design with many interfaces (choppers/support/guide/vacuum/remote handling)
- ➢ The **detector** issues
 - Usage of CF₄ gas was solved
 - > Additional funding has been approved, and **manufacturing** is about to **start soon**
- Software (see Soren's talk)
 - > Very little progress since the last STAP; only recent work restart
 - Focus on multiplication data reduction process

General status update summary

> The **re-planning** exercise showed a **further delay**

- ➤ TG5 is now in Oct/26
- Delay mainly resource loaded
- > Detector support and sample tower design on the critical path
- > Lead engineer temporarily (??) re-assigned to ODIN
 - A task-based approach to getting support
 - Possible delay not evaluated yet



NPI update

- Neutron guide out of the bunker (Installed)
- Common shielding (Installed)







NPI update

- Instrument shutter (tested & delivered)
- Cave & hutch (tender signature this week)
- ≻ CDR in Oct/24
 - Start of installation Jan/25
 - End of installation Jun/25









Hereon update

Neutron Optics in-bunker

> BBG and BWI are in the manufacturing

Lack of neutrons for Quality tests of the coatings

- > The chopper and the in-bunker guides
 - > The design is close to the finish
- > Bi-spectral switch manufactured
 - Test of the optic stack on iMat @ISIS in May

Choppers

- ➤ CDR 23rd of April
- > The support structure is under design,
- Challenging work on cable routing and remote handling capabilities





Hereon update

Radial collimators

- > Optical devices delivered to ESS
- Manipulator is under manufacturing
- Hexapod & Rotary Stage
 - > Manufacturing is ongoing (challenges with Rotary Stage from Huber)
 - ➢ FAT expected for mid of May
- ➢ 6-axis Robotic Arm
 - Delivered to ESS
 - > Integration under discussion with ESS





2024-04-16 SPRING 2024 ST

Hereon update

BEER

Detector and Beam Monitors

- \succ Discussion with the ESS safety committee regarding the use of CF₄ gas
- Design Update of gas handling system
- Converter blades already approved for manufacturing







2023-03-06 SPRING 2024 ST



What we struggle with

- > Communication with in-kind partners, technical groups, ...
- > Rules and new requirements are placed with time it is difficult to catch up
- > Long review process one needs to chase the feedback
- Q-gate new showstopper
- > Lack of understanding of how the instrument team should look like
- Multiple roles of LS project manager, planner, engineer survey, technical writer, ..., ..., scientist, ... but the last in the chain
- > *I have a feeling* that scientists' voice at ESS is not recognised

