





- 1. Deliverables and schedule
- 2. RFQ overview
- 3. Manufacturing
- 4. RFQ assembly




DELIVERABLES AND SCHEDULE





- **RFQ** including support for the tunnel, ready for conditioning phase
- > Tuners
- > RF coupling loops
- > Pickups
- In/out end-plates
- Cooling system
 - SKID
 - Water manifolds
- > Part of the **RF distribution**
 - Waveguides, load, magic Tees, transitions et bidirectional couplers







CEA ESSI is in charge of RFQ delivery, including

- Preliminary validation of assembly, at Saclay
- Packaging of individual RFQ sections, ready for transportation
- Assembly on site, ready for conditioning

CEA ESSI is in charge of conditioning operations at Lund


ESS deliverables to CEA :

- Vacuum system and its control system
- RFQ control system
- Adequate environment and RF system
- Part of RF distribution
- Piping between SKID and RFQ
- Inputs for the external interfaces
- Transportation based on requirements provided by CEA
- Start of the vacuum system

DE LA RECHERCHE À L'INDUSTRI










RFQ OVERVIEW

DE LA RECHERCHE À L'INDUSTRI







Requirements:

Accelerate 70 mA of protons from 75 keV to 3.6 MeV Frequency 352.21 MHz Pulsed operation at 4% dc Transmission > 90% Beam quality: $\Delta \varepsilon_{trans} = < 5\%$, $\varepsilon_{long} < 0.15 \pi$.deg.MeV Limitations: $K_p < 1.9$, $P_{RF} < 1.6$ MW


Design features:

RFQ realized in 5 sections (L = 0.92 m); total length = 4.58 m
CuC2 copper and stainless flanges
38 vacuum ports (2×4 in S1-S2-S4-S5)
60 adjustable slug tuners (3×4 in S1-S2-S3-S4-S5), 80 mm dia.
8 end-tuning rods (4 per end plate)
8 10mm-diameter cooling channels per section (variable length)
2 power coupling loops (S3)
20 pickups for voltage profile reconstruction

DE LA RECHERCHE À L'INDUSTR

Cea main RF PARAMETERS





Naturally stable with chosen length to wavelength ratio:

Eigen-modes closer to accelerating mode:

 Q_1 at +1.65 MHz, D_2 at –5.25 $\,$ MHz, D_3 at +2.67 MHz,

to be compared to

 ${\rm \Delta}f_{\rm 3dB}$ = 0.103 MHz (theoretical design, all tuners recessed)

 Δf_{3dB} = 0.186 MHz (max copper losses, all tuners in)

Error analysis:

- compensation of construction errors: sixty 80 mm dia. slugs, 60 mm tuning range
- stability under operation:

water flow alternated from one section to the next

optimized position of channels

voltage variation < 0.1% for a freely expanding RFQ

20 voltage monitoring pickups


Two RF power-coupling loops

P_{Cu}	713 kW	\rightarrow	1375 kW
Q_0	7891	\rightarrow	4092
QL	3408	\rightarrow	1891
β	1.316	\rightarrow	1.164
Γ_0	–17.3 dB	\rightarrow	–22.4 dB

DE LA RECHERCHE À L'INDUSTRI


















- > Adjustable slugs used for RF tuning
- > All operational copper tuners share the same length
- > Correct position is achieved with machined shims
- Drawbacks:
 - adjustable and operational slugs are not strictly electrically identical
 - > machining delay between adjustment and operation
 - no possible readjustment (after vacuum test, for example)



- > Adjustable tuners used for tuning and operation
- Same electrical properties during adjustment and operation
- Definitive position just after adjustment
- No delay for machining between adjustment and final position
- > Adjustment possible in operation or after a transport

Cea slug tuner current design











Position range = 60mm




Cea RF COUPLER DESIGN



- > 2 coupling loops and 2 slug tuners in Sect. 3
- couplers include cooling, vacuum window, gauges, ...
- voltage tuning is performed with dummy parts in place of loops and slugs. Then loops are inserted, and slug are adjusted to compensate induced voltage error.











- > Coupling performed by rotating the coupler arround its rotation axis
- > Specific flange allowing rotation without systematically removing the screws
- Vacuum thightness obtained with adequate O-rings











Three simultaneous goals:

- > RF coupler conditionning
- Brazing process validation
- RFQ interfaces validation








MANUFACTURING

Cea MANUFACTURING FLOW CHART





Cea section manufacturing



Manufacturer and process validation

Deep drilling mock-up

2 major technical phases to be tested in parallel

□ <u>Step1</u>

Machining mock-up

- Qualification of deep drilling and machining technic
- Validation of process and manufacturer capacity with his equipment
- Ultrasound test and tridim measurement

Step 2

- Qualification of vertical brazing process
- Validation of manufacturer brazing process
- Tridim measurement and leak test

 \rightarrow Schedule and process adaptation to reach the ESS schedule

Brazing mock-up


Cea section manufacturing




To start the third step, the steps 1 and 2 must be done

Step 3

- Qualification of a total section manufacturing : Section 1
- Leak test, tridim and RF measurement





To start the series production, the step 3 must be validated

□ Series production


- Sections manufacturing : process adaptation with industrial
- Following process to optimize the time
- Leak test, tridim and RF measurement

Development plan and validation test according to the qualification phase



Cea section manufacturing









IPHI



Tuner ports : stainless steel with copper coating inside and nickel coating outside

Section flanges: *stainless steel with nickel coating*

Vacuum port grids: machined directly on the vane

Technological problem to braze the stainless steel on the copper module

Copper to copper and stainless steel to copper brazing in 1 step Avoid machining of vacuum port grids in vanes: vacuum port position is adjusted to electrically neutral position

Two brazing steps:

- stainless steel to copper for ancillaries
- copper to copper for module + ancillaries
- \rightarrow No copper coating inside
- \rightarrow No nickel coating outside

Final machining adjustment for brazing on copper











- Mock-up validation of brazing process of ancillaries on a copper cavity: section flange, tuner port, coupler port, vacuum port grid, pick up port
- Validation with leak test and tridim measurements









RF measurements are performed at three steps:

- 1. after electrode assembly
- 2. just before brazing; vacuum ports position is adjusted there
- 3. just after brazing

All errors are interpreted in terms of inter-vane capacitance errors, and compared to the specified capacitance error polyhedron.

(±1.55% along the C_{QQ} axis, ±2.35% along the C_{SQ} and C_{TQ} axes)






l am here 🤺

Linac4 example

DE LA RECHERCHE À L'INDUSTR

CO2 TENDERS PLANNING CONNECTIONS








SPALLATION

RFQ ASSEMBLY

DE LA RECHERCHE À L'INDUSTRI







Section 1 is put in place on the Section Assembly Support sliding on the RFQ chassis.

The hoisting beam is removed; the section is moved to the first section support.

These operations are repeated for sections 2 to 5; then elements like pumps, tuner, coupling loops, etc. can be mounted.

Vacuum and RF tests are performed.

Cea RFQ ASSEMBLY: AT ESS




The RFQ chassis is adjusted to its final position and then definitely fasten to the ground.

RFQ sections are assembled on chassis.

Pumps, tuners, couplers, etc. are mounted.

The gantry-crane is removed when the installation process is completed.

Final RF tuning (voltage, frequency and partial coupling coefficients) is performed.



CO2 ACCELERATOR BUILDING INTEGRATION



Elements at 1 meter of RFQ input and output plates or closer can be mounted after final RF tuning operations.

