
FACTORY ACCEPTANCE TEST (FAT) FOR ACCELERATOR ODH DETECTION SYSTEM

	Name	Role/Title
Owner	<<Alberto Toral Diez>>	<<Technician for Protection Systems>>
Reviewer	<<Morteza Mansouri>>	<<Engineer for Safety Critical Systems>>
Approver	<<Stuart Birch>>	<<Senior Engineer for Personnel Safety Systems>>

VALIDATION DATA

SYSTEM NAME: <<ESS.ACC.F02>> ESS Accelerator ODH detection system

CONTACTS

Test and Validation Coordinators: Morteza Mansouri & Alberto Toral Diez

Test Leaders: Processkontroll AB & Alberto Toral Diez

PLC Programmer: Yong Kian Sin

ROLES & RESPONSIBILITIES

	RESPONSIBILITIES		
	Tests to be performed	SIGNATURE	DATE
Test team	clause		
<i>1. Test and Validation Coordinator</i>	<i>None</i>		
<i>2. Test Leader</i>	<i>1, 2, 3, 4 & 5</i>		
<i>3. PLC Programmer</i>	<i>6</i>		
<i>4.</i>			
<i>5.</i>			
<i>6.</i>			
<i>7.</i>			
<i>8.</i>			
<i>9.</i>			
<i>10.</i>			

LIST OF EQUIPMENT FOR TEST
SIGN:
DATE:
1. <i>PLC Electrical control rack (ACC.F02.K-U1) → Appendix 1</i>
2. <i>RIO 1 Electrical control rack (ACC.F02.K-U2) → Appendix 2</i>
3. <i>RIO 2 Electrical control rack (ACC.F02.K-U3) → Appendix 3</i>
4.
5.
6.
7.
8.
9.
10.
11.
12.
13.
14.
15.
16.
17.
18.
19.
20.

LIST OF REFERENCE DOCUMENTATION
SIGN:
DATE:
1. <i>Circuit diagrams</i>
2. <i>Cabinet lay-out</i>
3. <i>Parts list</i>
4. <i>Cable lists</i>
5.
6.
7.
8.
9.
10.
11.
12.
13.
14.
15.
16.
17.
18.
19.
20.

APPENDIX 1: ODH PLC ELECTRICAL CONTROL RACK

- **Facility Breakdown Structure designation name:**

=ACC.F02.K01-U1

ACC → Accelerator System

F02 → ODH detection system

K01 → Electrical-control equipment's

U1 → ODH PLC rack

- **Location Breakdown Structure:**

+ESS.G02.100.1001 → Gallery building. Gallery technical area

- **ESS naming convention identifier:**

TS2-020Row: CNPW-U-1 → Test Stand 2, 020ROW, ODH PLC Rack, 1

VALIDATION APPROVAL		Appendix 1: FAT for ACC.F02.K-U1		
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED		
SIGN:		SIGN:		
DATE:		DATE:		
		SUMMARY FINDINGS		
		Passed	Not Passed	NA
1. <i>Check that the electrical equipment complies with the documentation for manufacturing. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. <i>Check that conditions for protection against indirect contact by automatic disconnection are fulfilled. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. <i>Check insulation resistance. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. <i>Check for disruptive discharge occurrence by voltage tests. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. <i>Check for residual voltages. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. <i>Check functions. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. <i>Punch list</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

DETAILED FINDINGS APPROVAL		Appendix 1: FAT for ACC.F02.K-U1	
1. Check that the electrical equipment complies with the documentation for manufacturing			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

1. Check that the electrical equipment complies with the documentation for manufacturing

Tests to be performed may be adjusted as applicable

- 1.1 Conductors inside control cabinets (colour, type, end sleeves) mounted according to the documentation for manufacturing
 N/A Remark Approved
- 1.2 Marking of components shall be according to manufacturing documentation. The marking shall still be present even if the component is replaced, which means that the marking is to be located beside the component.
 N/A Remark Approved
- 1.3 Function Markings e.g. above the actuators, operator panel, instruments, etc. performed according to manufacturing documentation.
 N/A Remark Approved
- 1.4 Components selected according to the manufacturing documentation.
 N/A Remark Approved
- 1.5 Placement of components inside control cabinets made according to production documentation. Mounting layout shall be compared with the control cabinet. For approval the components shall be positioned so that no confusion of components can be made in comparison with the mounting layout.
 N/A Remark Approved
- 1.6 Functional separation inside control cabinets made according to production documentation. Mounting layout shall be compared with the control cabinet. For approval conductors shall be located in the designated conduit / cable path.
 N/A Remark Approved
- 1.7 Marking of equipment a nameplate shall be mounted adjacent to the incoming supply point (main switch or terminal), according to ESS-0015433 Rules for electrical design, Clause regarding Marking of cabinets.
 N/A Remark Approved
- 1.8 IP-class shall comply with documentation for manufacturing
 N/A Remark Approved
- 1.9 IP-class 21 (touch-proof) shall be fulfilled inside control cabinet.
 N/A Remark Approved

<p>DETAILED FINDINGS APPROVAL</p> <p><i>1. Check that the electrical equipment complies with the documentation for manufacturing</i></p>	<p>Appendix 1: FAT for ACC.F02.K-U1</p>
--	--

1.10 Functional bonding. Mounting plate shall be galvanized. Colour at connection points for functional bonding must be removed. Connection points for functional bonding shall be threaded and spring washer positioned adjacent to the screw head.

N/A Remark Approved

1.11 Cable Markings shall comply with documentation for manufacturing.

N/A Remark Approved

1.12 Routing of installed cables shall comply with documentation for manufacturing.

N/A Remark Approved

1.13 Cable types shall comply with documentation for manufacturing.

N/A Remark Approved

1.14 Connections of installed cables shall comply with documentation for manufacturing.

N/A Remark Approved

Additional Remarks

- 1.15 Not approved Approved
- 1.16 Not approved Approved
- 1.17 Not approved Approved
- 1.18 Not approved Approved
- 1.19 Not approved Approved
- 1.20 Not approved Approved
- 1.21 Not approved Approved
- 1.22 Not approved Approved
- 1.23 Not approved Approved
- 1.24 Not approved Approved
- 1.25 Not approved Approved
- 1.26 Not approved Approved
- 1.27 Not approved Approved
- 1.28 Not approved Approved
- 1.29 Not approved Approved
- 1.30 Not approved Approved
- 1.31 Not approved Approved
- 1.32 Not approved Approved
- 1.33 Not approved Approved
- 1.34 Not approved Approved
- 1.35 Not approved Approved
- 1.36 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 1: FAT for ACC.F02.K-U1	
2. Check that conditions for protection against indirect contact by automatic disconnection are fulfilled.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

2. Check that conditions for protection against indirect contact by automatic disconnection are fulfilled.

2.1 Check continuity of the protective bonding circuits

N/A Approved Remark

2.2 Check conditions for fault loop impedance by checking that conductor length and area comply with calculation

N/A Approved Remark

2.3 Check settings and characteristics of the associated overcurrent protective devices

N/A Approved Remark

2.4 Check conditions for protection by reducing the touch voltage below 50V by checking that conductor length and area comply with calculation.

NOTE – Equipotential protective bonding conductor area do not need to be larger than 25mm²Cu.

N/A Approved Remark

Additional Remarks

- 2.5 Not approved Approved
- 2.6 Not approved Approved
- 2.7 Not approved Approved
- 2.8 Not approved Approved
- 2.9 Not approved Approved
- 2.10 Not approved Approved
- 2.11 Not approved Approved
- 2.12 Not approved Approved
- 2.13 Not approved Approved
- 2.14 Not approved Approved
- 2.15 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 1: FAT for ACC.F02.K-U1	
3. Check insulation resistance.			
<input type="checkbox"/> APPROVED	<input type="checkbox"/> REJECTED		
SIGN:	SIGN:		
DATE:	DATE:		

3. Check insulation resistance.

3.1 Check insulation resistance

N/A Approved Remark

Additional Remarks

- 3.2 Not approved Approved
- 3.3 Not approved Approved
- 3.4 Not approved Approved
- 3.5 Not approved Approved
- 3.6 Not approved Approved
- 3.7 Not approved Approved
- 3.8 Not approved Approved
- 3.9 Not approved Approved
- 3.10 Not approved Approved
- 3.11 Not approved Approved
- 3.12 Not approved Approved
- 3.13 Not approved Approved
- 3.14 Not approved Approved
- 3.15 Not approved Approved
- 3.16 Not approved Approved
- 3.17 Not approved Approved
- 3.18 Not approved Approved
- 3.19 Not approved Approved
- 3.20 Not approved Approved
- 3.21 Not approved Approved
- 3.22 Not approved Approved
- 3.23 Not approved Approved
- 3.24 Not approved Approved
- 3.25 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 1: FAT for ACC.F02.K-U1	
4. Check for disruptive discharge occurrence by voltage tests.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

4. Check for disruptive discharge occurrence by voltage tests.

4.1 Check for disruptive discharge
 N/A Approved Remark

Additional Remarks

- 4.2 Not approved Approved
- 4.3 Not approved Approved
- 4.4 Not approved Approved
- 4.5 Not approved Approved
- 4.6 Not approved Approved
- 4.7 Not approved Approved
- 4.8 Not approved Approved
- 4.9 Not approved Approved
- 4.10 Not approved Approved
- 4.11 Not approved Approved
- 4.12 Not approved Approved
- 4.13 Not approved Approved
- 4.14 Not approved Approved
- 4.15 Not approved Approved
- 4.16 Not approved Approved
- 4.17 Not approved Approved
- 4.18 Not approved Approved
- 4.19 Not approved Approved
- 4.20 Not approved Approved
- 4.21 Not approved Approved
- 4.22 Not approved Approved
- 4.23 Not approved Approved
- 4.24 Not approved Approved
- 4.25 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 1: FAT for ACC.F02.K-U1	
5. Check for residual voltages.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

5. Check for residual voltages.

5.1 Check for residual voltages

N/A Approved Remark

Additional Remarks

- 5.2 Not approved Approved
- 5.3 Not approved Approved
- 5.4 Not approved Approved
- 5.5 Not approved Approved
- 5.6 Not approved Approved
- 5.7 Not approved Approved
- 5.8 Not approved Approved
- 5.9 Not approved Approved
- 5.10 Not approved Approved
- 5.11 Not approved Approved
- 5.12 Not approved Approved
- 5.13 Not approved Approved
- 5.14 Not approved Approved
- 5.15 Not approved Approved
- 5.16 Not approved Approved
- 5.17 Not approved Approved
- 5.18 Not approved Approved
- 5.19 Not approved Approved
- 5.20 Not approved Approved
- 5.21 Not approved Approved
- 5.22 Not approved Approved
- 5.23 Not approved Approved
- 5.24 Not approved Approved
- 5.25 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 1: FAT for ACC.F02.K-U1	
6. Check functions.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

6. Check functions.

Tests to be performed may be adjusted as applicable

- 6.1 *Test Supply disconnecting device by switching on and off. In off position, all electrical supply to the controlled equipment shall be isolated. Selected electrical points are measured and checked that no electrical voltage is present. In on position, all electrical components shall be electrically supplied, and CPU, OP, etc. shall automatically go into RUN mode. (Orange conductors are not covered by the test).*
 N/A Approved Remark
- 6.2 *Emergency Stop Function shall disconnect electric supply to equipment according to risk assessment.*
 N/A Approved Remark
- 6.3 *Active-unacknowledged, active-acknowledged, acknowledged inactive- alarm is indicated.*
 N/A Approved Remark
- 6.4 *Equipment shall not restart automatically after power failure. Example, if a local disconnecting device to a motor is operated, etc.*
 N/A Approved Remark

Additional Remarks

- 6.5 Not approved Approved
- 6.6 Not approved Approved
- 6.7 Not approved Approved
- 6.8 Not approved Approved
- 6.9 Not approved Approved
- 6.10 Not approved Approved
- 6.11 Not approved Approved
- 6.12 Not approved Approved
- 6.13 Not approved Approved
- 6.14 Not approved Approved
- 6.15 Not approved Approved
- 6.16 Not approved Approved
- 6.17 Not approved Approved

DETAILED FINDINGS APPROVAL 6. Check functions.	Appendix 1: FAT for ACC.F02.K-U1
---	---

6.18 PLC Test of digital inputs N/A

The digital inputs are activated by simulating an activation via the terminals, push buttons, turn feedbacks on solenoids, pumps (contactors), etc.

The activation of a digital input is controlled via the programming tool by checking its status and the applicable functions via the operator panel (e.g. alarms).

Physical address	Description	Approval
10.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

12.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

16.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

<i>19.5</i>	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>19.6</i>	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>19.7</i>	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

DETAILED FINDINGS APPROVAL 6. Check functions.	Appendix 1: FAT for ACC.F02.K-U1
---	---

6.19 PLC Test of digital outputs N/A

By forcing the digital outputs via the programming tool, the corresponding objects connected to the digital output are activated. Is no object connected to the digital output, the output's activation is controlled by a multimeter connected to the last junction of the output.

Physical address	Description	Approval
Q0.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

Q2.5	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.6	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.7	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.0	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.1	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.2	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.3	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.4	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.5	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.6	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.7	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.0	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.1	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.2	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.3	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.4	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.5	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.6	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.7	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.0	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.1	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.2	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.3	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.4	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.5	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.6	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.7	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

DETAILED FINDINGS APPROVAL	Appendix 1: FAT for ACC.F02.K-U1
6. Check functions.	

6.20 PLC Test of analog inputs N/A

Via a current generator, the analog input signals are simulated. (e.g. If a generated signal of 12mA is applied, the system (e.g. the operator panel) shall indicate 50% (50°C degrees shall be indicated at a temperature input range of 0-100°C). Maximum value, minimum value, and center value is to be simulated for each signal.

Physical address	Simulated value	Measured value	Description	Approval
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

Appendix 1: FAT for ACC.F02.K-U1 PUNCH LIST

7. Punch list.

Any incomplete work or nonconformities shall be recorded on the FAT punch list and categorized as follows:

- a) To be cleared on the spot, FAT to be continue after rectification;
- b) Ongoing rectification during FAT;
- c) FAT to be repeated;
- d) Modifications to be made after FAT, before the system/cabinet/controllers are shipped to site;
- e) Remaining work to be rectified i.e. at site;

ITEM	DESCRIPTION	RESPONSIBLE	TYPE	COMPLETE
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				

15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				

Appendix 2: ODH Remote IO Electrical control rack 1

- **Facility Breakdown Structure designation name:**

=ACC.F02.K01-U2

ACC → Accelerator System

F02 → ODH detection system

K01 → Electrical-control equipment's

U2 → ODH Remote IO rack 1

- **Location Breakdown Structure:**

+ESS.G04.100.7002 → He Compressor Building, ACCP Comp. Hall

- **ESS naming convention identifier:**

HCB-ACH: ODH-RIO-1 → He Compressor Building, ACCP Compressor
Hall, ODH, Remote IO Rack 1

VALIDATION APPROVAL		Appendix 2: FAT for ACC.F02.K-U2		
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED		
SIGN:		SIGN:		
DATE:		DATE:		
		SUMMARY FINDINGS		
		Passed	Not Passed	NA
1. <i>Check that the electrical equipment complies with the documentation for manufacturing. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. <i>Check that conditions for protection against indirect contact by automatic disconnection are fulfilled. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. <i>Check insulation resistance. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. <i>Check for disruptive discharge occurrence by voltage tests. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. <i>Check for residual voltages. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. <i>Check functions. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. <i>Punch list</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

DETAILED FINDINGS APPROVAL		Appendix 2: FAT for ACC.F02.K-U2	
1. Check that the electrical equipment complies with the documentation for manufacturing			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

1. Check that the electrical equipment complies with the documentation for manufacturing

Tests to be performed may be adjusted as applicable

- 1.1 Conductors inside control cabinets (colour, type, end sleeves) mounted according to the documentation for manufacturing
 N/A Remark Approved
- 1.2 Marking of components shall be according to manufacturing documentation. The marking shall still be present even if the component is replaced, which means that the marking is to be located beside the component.
 N/A Remark Approved
- 1.3 Function Markings e.g. above the actuators, operator panel, instruments, etc. performed according to manufacturing documentation.
 N/A Remark Approved
- 1.4 Components selected according to the manufacturing documentation.
 N/A Remark Approved
- 1.5 Placement of components inside control cabinets made according to production documentation. Mounting layout shall be compared with the control cabinet. For approval the components shall be positioned so that no confusion of components can be made in comparison with the mounting layout.
 N/A Remark Approved
- 1.6 Functional separation inside control cabinets made according to production documentation. Mounting layout shall be compared with the control cabinet. For approval conductors shall be located in the designated conduit / cable path.
 N/A Remark Approved
- 1.7 Marking of equipment a nameplate shall be mounted adjacent to the incoming supply point (main switch or terminal), according to ESS-0015433 Rules for electrical design, Clause regarding Marking of cabinets.
 N/A Remark Approved
- 1.8 IP-class shall comply with documentation for manufacturing
 N/A Remark Approved
- 1.9 IP-class 21 (touch-proof) shall be fulfilled inside control cabinet.
 N/A Remark Approved

<p>DETAILED FINDINGS APPROVAL</p> <p><i>1. Check that the electrical equipment complies with the documentation for manufacturing</i></p>	<p>Appendix 2: FAT for ACC.F02.K-U2</p>
--	--

1.10 Functional bonding. Mounting plate shall be galvanized. Colour at connection points for functional bonding must be removed. Connection points for functional bonding shall be threaded and spring washer positioned adjacent to the screw head.

N/A Remark Approved

1.11 Cable Markings shall comply with documentation for manufacturing.

N/A Remark Approved

1.12 Routing of installed cables shall comply with documentation for manufacturing.

N/A Remark Approved

1.13 Cable types shall comply with documentation for manufacturing.

N/A Remark Approved

1.14 Connections of installed cables shall comply with documentation for manufacturing.

N/A Remark Approved

Additional Remarks

- 1.15 Not approved Approved
- 1.16 Not approved Approved
- 1.17 Not approved Approved
- 1.18 Not approved Approved
- 1.19 Not approved Approved
- 1.20 Not approved Approved
- 1.21 Not approved Approved
- 1.22 Not approved Approved
- 1.23 Not approved Approved
- 1.24 Not approved Approved
- 1.25 Not approved Approved
- 1.26 Not approved Approved
- 1.27 Not approved Approved
- 1.28 Not approved Approved
- 1.29 Not approved Approved
- 1.30 Not approved Approved
- 1.31 Not approved Approved
- 1.32 Not approved Approved
- 1.33 Not approved Approved
- 1.34 Not approved Approved
- 1.35 Not approved Approved
- 1.36 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 2: FAT for ACC.F02.K-U2	
2. Check that conditions for protection against indirect contact by automatic disconnection are fulfilled.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

2. Check that conditions for protection against indirect contact by automatic disconnection are fulfilled.

2.1 Check continuity of the protective bonding circuits

N/A Approved Remark

2.2 Check conditions for fault loop impedance by checking that conductor length and area comply with calculation

N/A Approved Remark

2.3 Check settings and characteristics of the associated overcurrent protective devices

N/A Approved Remark

2.4 Check conditions for protection by reducing the touch voltage below 50V by checking that conductor length and area comply with calculation.

NOTE – Equipotential protective bonding conductor area do not need to be larger than 25mm²Cu.

N/A Approved Remark

Additional Remarks

- 2.5 Not approved Approved
- 2.6 Not approved Approved
- 2.7 Not approved Approved
- 2.8 Not approved Approved
- 2.9 Not approved Approved
- 2.10 Not approved Approved
- 2.11 Not approved Approved
- 2.12 Not approved Approved
- 2.13 Not approved Approved
- 2.14 Not approved Approved
- 2.15 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 2: FAT for ACC.F02.K-U2	
3. Check insulation resistance.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

3. Check insulation resistance.

3.1 Check insulation resistance

N/A Approved Remark

Additional Remarks

- 3.2 Not approved Approved
- 3.3 Not approved Approved
- 3.4 Not approved Approved
- 3.5 Not approved Approved
- 3.6 Not approved Approved
- 3.7 Not approved Approved
- 3.8 Not approved Approved
- 3.9 Not approved Approved
- 3.10 Not approved Approved
- 3.11 Not approved Approved
- 3.12 Not approved Approved
- 3.13 Not approved Approved
- 3.14 Not approved Approved
- 3.15 Not approved Approved
- 3.16 Not approved Approved
- 3.17 Not approved Approved
- 3.18 Not approved Approved
- 3.19 Not approved Approved
- 3.20 Not approved Approved
- 3.21 Not approved Approved
- 3.22 Not approved Approved
- 3.23 Not approved Approved
- 3.24 Not approved Approved
- 3.25 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 2: FAT for ACC.F02.K-U2	
4. Check for disruptive discharge occurrence by voltage tests.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

4. Check for disruptive discharge occurrence by voltage tests.

4.1 Check for disruptive discharge
 N/A Approved Remark

Additional Remarks

- 4.2 Not approved Approved
- 4.3 Not approved Approved
- 4.4 Not approved Approved
- 4.5 Not approved Approved
- 4.6 Not approved Approved
- 4.7 Not approved Approved
- 4.8 Not approved Approved
- 4.9 Not approved Approved
- 4.10 Not approved Approved
- 4.11 Not approved Approved
- 4.12 Not approved Approved
- 4.13 Not approved Approved
- 4.14 Not approved Approved
- 4.15 Not approved Approved
- 4.16 Not approved Approved
- 4.17 Not approved Approved
- 4.18 Not approved Approved
- 4.19 Not approved Approved
- 4.20 Not approved Approved
- 4.21 Not approved Approved
- 4.22 Not approved Approved
- 4.23 Not approved Approved
- 4.24 Not approved Approved
- 4.25 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 2: FAT for ACC.F02.K-U2	
5. Check for residual voltages.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

5. Check for residual voltages.

5.1 Check for residual voltages

N/A Approved Remark

Additional Remarks

- 5.2 Not approved Approved
- 5.3 Not approved Approved
- 5.4 Not approved Approved
- 5.5 Not approved Approved
- 5.6 Not approved Approved
- 5.7 Not approved Approved
- 5.8 Not approved Approved
- 5.9 Not approved Approved
- 5.10 Not approved Approved
- 5.11 Not approved Approved
- 5.12 Not approved Approved
- 5.13 Not approved Approved
- 5.14 Not approved Approved
- 5.15 Not approved Approved
- 5.16 Not approved Approved
- 5.17 Not approved Approved
- 5.18 Not approved Approved
- 5.19 Not approved Approved
- 5.20 Not approved Approved
- 5.21 Not approved Approved
- 5.22 Not approved Approved
- 5.23 Not approved Approved
- 5.24 Not approved Approved
- 5.25 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 2: FAT for ACC.F02.K-U2	
6. Check functions.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

6. Check functions.

Tests to be performed may be adjusted as applicable

6.1 Test Supply disconnecting device by switching on and off. In off position, all electrical supply to the controlled equipment shall be isolated. Selected electrical points are measured and checked that no electrical voltage is present. In on position, all electrical components shall be electrically supplied, and CPU, OP, etc. shall automatically go into RUN mode. (Orange conductors are not covered by the test).

N/A Approved Remark

6.2 Emergency Stop Function shall disconnect electric supply to equipment according to risk assessment.

N/A Approved Remark

6.3 Active-unacknowledged, active-acknowledged, acknowledged inactive- alarm is indicated.

N/A Approved Remark

6.4 Equipment shall not restart automatically after power failure. Example, if a local disconnecting device to a motor is operated, etc.

N/A Approved Remark

Additional Remarks

- 6.5 Not approved Approved
- 6.6 Not approved Approved
- 6.7 Not approved Approved
- 6.8 Not approved Approved
- 6.9 Not approved Approved
- 6.10 Not approved Approved
- 6.11 Not approved Approved
- 6.12 Not approved Approved
- 6.13 Not approved Approved
- 6.14 Not approved Approved
- 6.15 Not approved Approved
- 6.16 Not approved Approved
- 6.17 Not approved Approved

DETAILED FINDINGS APPROVAL	Appendix 2: FAT for ACC.F02.K-U2
6. Check functions.	

6.18 PLC Test of digital inputs N/A

The digital inputs are activated by simulating an activation via the terminals, push buttons, turn feedbacks on solenoids, pumps (contactors), etc.

The activation of a digital input is controlled via the programming tool by checking its status and the applicable functions via the operator panel (e.g. alarms).

Physical address	Description	Approval
10.0	O2iM1-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.1	O2iM1-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.2	O2iM1-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.3	O2iM1-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.4	O2iM1-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.5	O2iM2-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.6	O2iM2-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
10.7	O2iM2-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.0	O2iM2-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.1	O2iM2-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.2	O2iM3-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.3	O2iM3-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.4	O2iM3-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.5	O2iM3-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.6	O2iM3-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
11.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.0	O2iM4-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.1	O2iM4-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.2	O2iM4-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.3	O2iM4-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.4	O2iM4-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

12.5	O2iM5-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.6	O2iM5-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
12.7	O2iM5-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.0	O2iM5-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.1	O2iM5-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.2	O2iM6-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.3	O2iM6-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.4	O2iM6-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.5	O2iM6-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.6	O2iM6-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.0	O2iM7-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.1	O2iM7-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.2	O2iM7-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.3	O2iM7-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.4	O2iM7-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.5	O2iM8-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.6	O2iM8-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.7	O2iM8-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.0	O2iM8-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.1	O2iM8-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.2	O2iM9-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.3	O2iM9-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.4	O2iM9-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.5	O2iM9-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.6	O2iM9-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.0	O2iM10-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

16.1	O2iM10-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.2	O2iM10-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.3	O2iM10-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.4	O2iM10-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.5	O2iM11-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.6	O2iM11-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.7	O2iM11-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.0	O2iM11-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.1	O2iM11-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.2	O2iM12-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.3	O2iM12-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.4	O2iM12-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.5	O2iM12-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.6	O2iM12-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

<i>19.5</i>	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>19.6</i>	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>19.7</i>	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

DETAILED FINDINGS APPROVAL	Appendix 2: FAT for ACC.F02.K-U2
6. Check functions.	

6.19 PLC Test of digital outputs N/A

By forcing the digital outputs via the programming tool, the corresponding objects connected to the digital output are activated. Is no object connected to the digital output, the output's activation is controlled by a multimeter connected to the last junction of the output.

Physical address	Description	Approval
Q0.0	O2iM1-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.1	O2iM2-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.2	O2iM3-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.3	O2iM4-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.4	O2iM5-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.5	O2iM6-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.6	O2iM7-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.7	O2iM8-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.0	O2iM9-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.1	O2iM10-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.2	O2iM11-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.3	O2iM12-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.0	ACCP Hall; Red Strobe Lights 01,02,03,04	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.1	ACCP Hall; Acoustic Sirens 01,02,03,04	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.2	ACCP Hall; Red Strobe Lights 05,06	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.3	TMCP Hall; Red Strobe Lights 07,08,09,10	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.4	TMCP Hall; Acoustic Sirens 05,06,07,08	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

Q2.5	<i>TMCP Hall; Red Strobe Lights 11,12</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.6	<i>HPGS Room; Red Strobe Lights 13,14,15</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.7	<i>HPGS Room; Acoustic Sirens 09,10</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.0	<i>ACCP Hall (Outside); Red Strobe Lights 16,17</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.1	<i>ACCP Hall (Outside); Acoustic Sirens 11,12</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.2	<i>ACCP Hall (Outside); Red Strobe Lights 18,19</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.3	<i>ACCP Hall (Outside); Acoustic Sirens 13,14</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.4	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.5	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.6	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.7	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.0	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.1	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.2	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.3	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.4	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.5	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.6	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.7	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.0	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.1	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.2	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.3	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.4	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.5	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.6	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.7	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

DETAILED FINDINGS APPROVAL 6. Check functions.	Appendix 2: FAT for ACC.F02.K-U2
---	---

6.20 PLC Test of analog inputs N/A

Via a current generator, the analog input signals are simulated. (e.g. If a generated signal of 12mA is applied, the system (e.g. the operator panel) shall indicate 50% (50°C degrees shall be indicated at a temperature input range of 0-100°C). Maximum value, minimum value, and center value is to be simulated for each signal.

Physical address	Simulated value	Measured value	Description	Approval
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA	%	O2iM1-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA	%	O2iM1-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA	%	O2iM1-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA	%	O2iM2-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA	%	O2iM2-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA	%	O2iM2-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA	%	O2iM3-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA	%	O2iM3-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA	%	O2iM3-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

<i>IW</i>	12mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	20mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	4mA	%	<i>O2iM4-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	12mA	%	<i>O2iM4-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	20mA	%	<i>O2iM4-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	4mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	12mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	20mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	4mA	%	<i>O2iM5-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	12mA	%	<i>O2iM5-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	20mA	%	<i>O2iM5-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	4mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	12mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	20mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	4mA	%	<i>O2iM6-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	12mA	%	<i>O2iM6-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	20mA	%	<i>O2iM6-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	4mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	12mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	20mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	4mA	%	<i>O2iM7-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	12mA	%	<i>O2iM7-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	20mA	%	<i>O2iM7-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	4mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	12mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	20mA		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	4mA	%	<i>O2iM8-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	12mA	%	<i>O2iM8-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

<i>IW</i>	<i>20mA</i>	%	<i>O2iM8-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>	%	<i>O2iM9-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>	%	<i>O2iM9-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>	%	<i>O2iM9-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>	%	<i>O2iM10-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>	%	<i>O2iM10-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>	%	<i>O2iM10-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>	%	<i>O2iM11-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>	%	<i>O2iM11-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>	%	<i>O2iM11-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>	%	<i>O2iM12-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>	%	<i>O2iM12-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>	%	<i>O2iM12-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

Appendix 2: FAT for ACC.F02.K-U2 PUNCH LIST

7. Punch list.

Any incomplete work or nonconformities shall be recorded on the FAT punch list and categorized as follows:

- f) To be cleared on the spot, FAT to be continue after rectification;
- g) Ongoing rectification during FAT;
- h) FAT to be repeated;
- i) Modifications to be made after FAT, before the system/cabinet/controllers are shipped to site;
- j) Remaining work to be rectified i.e. at site;

ITEM	DESCRIPTION	RESPONSIBLE	TYPE	COMPLETE
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				

15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				

Appendix 3: ODH Remote IO Electrical control rack 2

- **Facility Breakdown Structure designation name:**

=ACC.F02.K01-U3

ACC → Accelerator System

F02 → ODH detection system

K01 → Electrical-control equipment's

U1 → ODH Remote IO rack 2

- **Location Breakdown Structure:**

+ESS.G02.100.2002 → Gallery building, Coldbox Hall.

- **ESS naming convention identifier:**

CXB-CXH: ODH-RIO-2 → Coldbox Building, Coldbox Hall, ODH,
Remote IO Rack, 2

VALIDATION APPROVAL		Appendix 3: FAT for ACC.F02.K-U3		
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED		
SIGN:		SIGN:		
DATE:		DATE:		
		SUMMARY FINDINGS		
		Passed	Not Passed	NA
1. <i>Check that the electrical equipment complies with the documentation for manufacturing. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. <i>Check that conditions for protection against indirect contact by automatic disconnection are fulfilled. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. <i>Check insulation resistance. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. <i>Check for disruptive discharge occurrence by voltage tests. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. <i>Check for residual voltages. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. <i>Check functions. (according SS EN 60204-1)</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. <i>Punch list</i>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

DETAILED FINDINGS APPROVAL		Appendix 3: FAT for ACC.F02.K-U3	
1. Check that the electrical equipment complies with the documentation for manufacturing			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

1. Check that the electrical equipment complies with the documentation for manufacturing

Tests to be performed may be adjusted as applicable

- 1.1 Conductors inside control cabinets (colour, type, end sleeves) mounted according to the documentation for manufacturing
 N/A Remark Approved
- 1.2 Marking of components shall be according to manufacturing documentation. The marking shall still be present even if the component is replaced, which means that the marking is to be located beside the component.
 N/A Remark Approved
- 1.3 Function Markings e.g. above the actuators, operator panel, instruments, etc. performed according to manufacturing documentation.
 N/A Remark Approved
- 1.4 Components selected according to the manufacturing documentation.
 N/A Remark Approved
- 1.5 Placement of components inside control cabinets made according to production documentation. Mounting layout shall be compared with the control cabinet. For approval the components shall be positioned so that no confusion of components can be made in comparison with the mounting layout.
 N/A Remark Approved
- 1.6 Functional separation inside control cabinets made according to production documentation. Mounting layout shall be compared with the control cabinet. For approval conductors shall be located in the designated conduit / cable path.
 N/A Remark Approved
- 1.7 Marking of equipment a nameplate shall be mounted adjacent to the incoming supply point (main switch or terminal), according to ESS-0015433 Rules for electrical design, Clause regarding Marking of cabinets.
 N/A Remark Approved
- 1.8 IP-class shall comply with documentation for manufacturing
 N/A Remark Approved
- 1.9 IP-class 21 (touch-proof) shall be fulfilled inside control cabinet.
 N/A Remark Approved

<p>DETAILED FINDINGS APPROVAL</p> <p><i>1. Check that the electrical equipment complies with the documentation for manufacturing</i></p>	<p>Appendix 3: FAT for ACC.F02.K-U3</p>
--	--

1.10 Functional bonding. Mounting plate shall be galvanized. Colour at connection points for functional bonding must be removed. Connection points for functional bonding shall be threaded and spring washer positioned adjacent to the screw head.

N/A Remark Approved

1.11 Cable Markings shall comply with documentation for manufacturing.

N/A Remark Approved

1.12 Routing of installed cables shall comply with documentation for manufacturing.

N/A Remark Approved

1.13 Cable types shall comply with documentation for manufacturing.

N/A Remark Approved

1.14 Connections of installed cables shall comply with documentation for manufacturing.

N/A Remark Approved

Additional Remarks

- 1.15 Not approved Approved
- 1.16 Not approved Approved
- 1.17 Not approved Approved
- 1.18 Not approved Approved
- 1.19 Not approved Approved
- 1.20 Not approved Approved
- 1.21 Not approved Approved
- 1.22 Not approved Approved
- 1.23 Not approved Approved
- 1.24 Not approved Approved
- 1.25 Not approved Approved
- 1.26 Not approved Approved
- 1.27 Not approved Approved
- 1.28 Not approved Approved
- 1.29 Not approved Approved
- 1.30 Not approved Approved
- 1.31 Not approved Approved
- 1.32 Not approved Approved
- 1.33 Not approved Approved
- 1.34 Not approved Approved
- 1.35 Not approved Approved
- 1.36 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 3: FAT for ACC.F02.K-U3	
2. Check that conditions for protection against indirect contact by automatic disconnection are fulfilled.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

2. Check that conditions for protection against indirect contact by automatic disconnection are fulfilled.

2.1 Check continuity of the protective bonding circuits

N/A Approved Remark

2.2 Check conditions for fault loop impedance by checking that conductor length and area comply with calculation

N/A Approved Remark

2.3 Check settings and characteristics of the associated overcurrent protective devices

N/A Approved Remark

2.4 Check conditions for protection by reducing the touch voltage below 50V by checking that conductor length and area comply with calculation.

NOTE – Equipotential protective bonding conductor area do not need to be larger than 25mm²Cu.

N/A Approved Remark

Additional Remarks

- 2.5 Not approved Approved
- 2.6 Not approved Approved
- 2.7 Not approved Approved
- 2.8 Not approved Approved
- 2.9 Not approved Approved
- 2.10 Not approved Approved
- 2.11 Not approved Approved
- 2.12 Not approved Approved
- 2.13 Not approved Approved
- 2.14 Not approved Approved
- 2.15 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 3: FAT for ACC.F02.K-U3	
3. Check insulation resistance.			
<input type="checkbox"/> APPROVED	<input type="checkbox"/> REJECTED		
SIGN:	SIGN:		
DATE:	DATE:		

3. Check insulation resistance.

3.1 Check insulation resistance

N/A Approved Remark

Additional Remarks

- 3.2 Not approved Approved
- 3.3 Not approved Approved
- 3.4 Not approved Approved
- 3.5 Not approved Approved
- 3.6 Not approved Approved
- 3.7 Not approved Approved
- 3.8 Not approved Approved
- 3.9 Not approved Approved
- 3.10 Not approved Approved
- 3.11 Not approved Approved
- 3.12 Not approved Approved
- 3.13 Not approved Approved
- 3.14 Not approved Approved
- 3.15 Not approved Approved
- 3.16 Not approved Approved
- 3.17 Not approved Approved
- 3.18 Not approved Approved
- 3.19 Not approved Approved
- 3.20 Not approved Approved
- 3.21 Not approved Approved
- 3.22 Not approved Approved
- 3.23 Not approved Approved
- 3.24 Not approved Approved
- 3.25 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 3: FAT for ACC.F02.K-U3	
4. Check for disruptive discharge occurrence by voltage tests.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

4. Check for disruptive discharge occurrence by voltage tests.

4.1 Check for disruptive discharge
 N/A Approved Remark

Additional Remarks

- 4.2 Not approved Approved
- 4.3 Not approved Approved
- 4.4 Not approved Approved
- 4.5 Not approved Approved
- 4.6 Not approved Approved
- 4.7 Not approved Approved
- 4.8 Not approved Approved
- 4.9 Not approved Approved
- 4.10 Not approved Approved
- 4.11 Not approved Approved
- 4.12 Not approved Approved
- 4.13 Not approved Approved
- 4.14 Not approved Approved
- 4.15 Not approved Approved
- 4.16 Not approved Approved
- 4.17 Not approved Approved
- 4.18 Not approved Approved
- 4.19 Not approved Approved
- 4.20 Not approved Approved
- 4.21 Not approved Approved
- 4.22 Not approved Approved
- 4.23 Not approved Approved
- 4.24 Not approved Approved
- 4.25 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 3: FAT for ACC.F02.K-U3	
5. Check for residual voltages.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

5. Check for residual voltages.

5.1 Check for residual voltages

N/A Approved Remark

Additional Remarks

- 5.2 Not approved Approved
- 5.3 Not approved Approved
- 5.4 Not approved Approved
- 5.5 Not approved Approved
- 5.6 Not approved Approved
- 5.7 Not approved Approved
- 5.8 Not approved Approved
- 5.9 Not approved Approved
- 5.10 Not approved Approved
- 5.11 Not approved Approved
- 5.12 Not approved Approved
- 5.13 Not approved Approved
- 5.14 Not approved Approved
- 5.15 Not approved Approved
- 5.16 Not approved Approved
- 5.17 Not approved Approved
- 5.18 Not approved Approved
- 5.19 Not approved Approved
- 5.20 Not approved Approved
- 5.21 Not approved Approved
- 5.22 Not approved Approved
- 5.23 Not approved Approved
- 5.24 Not approved Approved
- 5.25 Not approved Approved

DETAILED FINDINGS APPROVAL		Appendix 3: FAT for ACC.F02.K-U3	
6. Check functions.			
<input type="checkbox"/> APPROVED		<input type="checkbox"/> REJECTED	
SIGN:		SIGN:	
DATE:		DATE:	

6. Check functions.

Tests to be performed may be adjusted as applicable

6.1 Test Supply disconnecting device by switching on and off. In off position, all electrical supply to the controlled equipment shall be isolated. Selected electrical points are measured and checked that no electrical voltage is present. In on position, all electrical components shall be electrically supplied, and CPU, OP, etc. shall automatically go into RUN mode. (Orange conductors are not covered by the test).

N/A Approved Remark

6.2 Emergency Stop Function shall disconnect electric supply to equipment according to risk assessment.

N/A Approved Remark

6.3 Active-unacknowledged, active-acknowledged, acknowledged inactive- alarm is indicated.

N/A Approved Remark

6.4 Equipment shall not restart automatically after power failure. Example, if a local disconnecting device to a motor is operated, etc.

N/A Approved Remark

Additional Remarks

- 6.5 Not approved Approved
- 6.6 Not approved Approved
- 6.7 Not approved Approved
- 6.8 Not approved Approved
- 6.9 Not approved Approved
- 6.10 Not approved Approved
- 6.11 Not approved Approved
- 6.12 Not approved Approved
- 6.13 Not approved Approved
- 6.14 Not approved Approved
- 6.15 Not approved Approved
- 6.16 Not approved Approved
- 6.17 Not approved Approved

DETAILED FINDINGS APPROVAL	Appendix 3: FAT for ACC.F02.K-U3
6. Check functions.	

6.18 PLC Test of digital inputs N/A

The digital inputs are activated by simulating an activation via the terminals, push buttons, turn feedbacks on solenoids, pumps (contactors), etc.

The activation of a digital input is controlled via the programming tool by checking its status and the applicable functions via the operator panel (e.g. alarms).

Physical address	Description	Approval
I0.0	O2iM13-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I0.1	O2iM13-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I0.2	O2iM13-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I0.3	O2iM13-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I0.4	O2iM13-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I0.5	O2iM14-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I0.6	O2iM14-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I0.7	O2iM14-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I1.0	O2iM14-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I1.1	O2iM14-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I1.2	O2iM15-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I1.3	O2iM15-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I1.4	O2iM15-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I1.5	O2iM15-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I1.6	O2iM15-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I1.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I2.0	O2iM16-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I2.1	O2iM16-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I2.2	O2iM16-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I2.3	O2iM16-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I2.4	O2iM16-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I2.5	O2iM17-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I2.6	O2iM17-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
I2.7	O2iM17-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

13.0	O2iM17-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.1	O2iM17-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.2	O2iM18-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.3	O2iM18-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.4	O2iM18-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.5	O2iM18-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.6	O2iM18-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
13.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.0	O2iM19-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.1	O2iM19-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.2	O2iM19-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.3	O2iM19-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.4	O2iM19-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.5	O2iM20-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.6	O2iM20-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
14.7	O2iM20-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.0	O2iM20-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.1	O2iM20-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.2	O2iM21-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.3	O2iM21-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.4	O2iM21-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.5	O2iM21-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.6	O2iM21-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
15.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.0	O2iM22-ALARM	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.1	O2iM22-SYSTEM OK	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.2	O2iM22-WARNING	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.3	O2iM22-LIMIT A	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.4	O2iM22-LIMIT B	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
16.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

17.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
17.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
18.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.0	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.1	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
19.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

DETAILED FINDINGS APPROVAL	Appendix 3: FAT for ACC.F02.K-U3
6. Check functions.	

6.19 PLC Test of digital outputs N/A

By forcing the digital outputs via the programming tool, the corresponding objects connected to the digital output are activated. Is no object connected to the digital output, the output's activation is controlled by a multimeter connected to the last junction of the output.

Physical address	Description	Approval
Q0.0	O2iM13-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.1	O2iM14-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.2	O2iM15-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.3	O2iM16-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.4	O2iM17-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.5	O2iM18-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.6	O2iM19-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q0.7	O2iM20-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.0	O2iM21-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.1	O2iM22-ALARM ACK SWITCH	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.2	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.3	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.4	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.5	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.6	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q1.7	Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.0	CXH Hall; Red Strobe Lights 20,21	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.1	CXH Hall; Acoustic Sirens 15,16	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.2	CXH Hall; Red Strobe Lights 25,26	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.3	CXH Hall; Acoustic Sirens 17,18	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.4	CXH Hall; Red Strobe Lights 22,23,24	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.5	CXH Hall (Outside); Red Strobe Lights 27,28	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

Q2.6	<i>CXH Hall (Outside); Acoustic Sirens 19,20</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q2.7	<i>CXH Hall (Outside); Red Strobe Lights 29,30,31</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.0	<i>CXH Hall (Outside); Acoustic Sirens 21,22,23</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.1	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.2	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.3	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.4	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.5	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.6	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q3.7	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.0	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.1	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.2	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.3	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.4	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.5	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.6	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q4.7	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.0	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.1	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.2	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.3	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.4	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.5	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.6	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
Q5.7	<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

DETAILED FINDINGS APPROVAL	Appendix 3: FAT for ACC.F02.K-U3
6. Check functions.	

6.20 PLC Test of analog inputs N/A

Via a current generator, the analog input signals are simulated. (e.g. If a generated signal of 12mA is applied, the system (e.g. the operator panel) shall indicate 50% (50°C degrees shall be indicated at a temperature input range of 0-100°C). Maximum value, minimum value, and center value is to be simulated for each signal.

Physical address	Simulated value	Measured value	Description	Approval
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA	%	O2iM13-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA	%	O2iM13-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA	%	O2iM13-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA	%	O2iM14-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA	%	O2iM14-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA	%	O2iM14-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA	%	O2iM15-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	12mA	%	O2iM15-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	20mA	%	O2iM15-O2 level	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
IW	4mA		Reserve	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>	%	<i>O2iM16-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>	%	<i>O2iM16-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>	%	<i>O2iM16-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>	%	<i>O2iM17-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>	%	<i>O2iM17-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>	%	<i>O2iM17-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>	%	<i>O2iM18-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>	%	<i>O2iM18-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>	%	<i>O2iM18-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>	%	<i>O2iM19-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>	%	<i>O2iM19-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>	%	<i>O2iM19-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>	%	<i>O2iM20-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>	%	<i>O2iM20-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

<i>IW</i>	<i>20mA</i>	<i>%</i>	<i>O2iM20-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>	<i>%</i>	<i>O2iM21-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>	<i>%</i>	<i>O2iM21-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>	<i>%</i>	<i>O2iM21-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>	<i>%</i>	<i>O2iM22-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>	<i>%</i>	<i>O2iM22-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>	<i>%</i>	<i>O2iM22-O2 level</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>4mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>12mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark
<i>IW</i>	<i>20mA</i>		<i>Reserve</i>	<input type="checkbox"/> N/A <input type="checkbox"/> Approved <input type="checkbox"/> Remark

Appendix 3: FAT for ACC.F02.K-U3 PUNCH LIST

7. Punch list.

Any incomplete work or nonconformities shall be recorded on the FAT punch list and categorized as follows:

- k) To be cleared on the spot, FAT to be continue after rectification;
- l) Ongoing rectification during FAT;
- m) FAT to be repeated;
- n) Modifications to be made after FAT, before the system/cabinet/controllers are shipped to site;
- o) Remaining work to be rectified i.e. at site;

ITEM	DESCRIPTION	RESPONSIBLE	TYPE	COMPLETE
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				

16				
17				
18				
19				
20				
21				
22				
23				
24				
25				

FAT CERTIFICATE

ACCEPTED

NOT ACCEPTED

Customer	<i>European Spallation Source ERIC</i>	<i>ICS Division, PS Group, PSS - WP14.9</i>	
Project	<i>Accelerator ODH Detection System</i>	High level function	<i>=ESS.ACC.F02</i>
Physical location	<i>ESS.G02.100 ESS.G04.090 & .100</i>	Equipment's tested	<i>=ACC.F02.K01-U1 =ACC.F02.K01-U2 =ACC.F02.K01-U3</i>
Vendor	<i>Processkontroll AB</i>	Venue of FAT	<i>SE- 444 02 Stora Höga, Sweden</i>
FAT finished on			

Special requirements			
No punch list items were found <input type="checkbox"/>	Punch list items were found <input type="checkbox"/> (See remarks at punch list)		
Re-Check necessary <input type="checkbox"/>	Re-Check NOT necessary <input type="checkbox"/>		
System ready for shipment <input type="checkbox"/>	Remarks		

Authorized representatives/Signatures:

Customer			
Vendor			

Document Type Verification ReportDocument Template
Document Number ESS-0113710
Revision 1

Date Jun 9, 2017
State Draft
Confidentiality Level Internal