





MAGiC progress update

11/02/2019 — IKON 16



Instrument design update

- All in-bunker components are designed
- Guide hall elements are in progress
 - > Waiting on the common shielding project
- Experimental cave design:
 - > Iteration to simplify SE handling
 - > See SE session on 12/02



- Choppers and detectors awaiting funding




- Analyzer prototyping done




NBOA: first MAGiC component produced

NBA = Neutron Beam Assembly => no supermirrors for MAGiC




Light shutter & SSB



SSB placed in the Light Shutter Light Shutter = positionning system for SSB

Still waiting for an answer on feasibility Reported at last IKON and STAP meeting ...

NBOA validated = no going back without a major redesign of the polarization and guide system ...



Polarizing solid state bender:

replica of MAGiC's one: 20x30x50 mm


150 μ m Si blades coated with FeSi

m=3.8 on reflective side

m=3 on opposite side + Gd layer


#1 kGauss saturating field

Cd protected magnets (MAGiC's BBG will be the protective layer)




Tested at LLB on 6T2! Work as expected

Guide elements & Remote handling




Remote handling details




Heavy Shutter

- Partly remote handled rotating heavy shutter
- Iso-static
- Cost efficient
- Neutronic calculations from TG2 # Borax/Steel/Copper/Borax/Steel/Copper # 1500 mm = 6x250 mm
- Steel = problem for guide field


- No important activation (except BS)
- Easy/fast/safe BS dismount through RH
- Safe Heavy Shutter maintenance and BW access
- Independent guide vacuum housing
- Small 10 mm guide interruption with down and upstream guide system



Experimental cave



Experimental cave




PSI: polarization analyzer

Concept

Solid state, wide-angle fan analyzer straight channels, 0.15 mm width, 40 mm length Neutrons 2 Å – 6 Å, analysing power 99 %

Angle covered: 120° Active height: 100 mmInclined channels $\approx 0.5^{\circ}$

Neutron channel 0.15 mm Si, straight




Prototype


- $\sim 2^{\circ}$ deg prototype built in 2018
- Remanent supermirror coating + spacers sputtered in house
- Issues with bulging
- Beamtime at BOA (SINQ)
- Data analysis ongoing

PSI-Team Analyzer

C. Klauser & R. Mühlebach L. Hohlitzner, A. Bollhalder, T. Mühlebach M. Horisberger, U. Filges



Installation plan



Dedicated session: installation of instrument in West Hall (MAGiC, CSPEC, BEER, BIFROST)

TG3 process

- 31st of January 2017: TG2
- 05th of May 2017: official switch into phase 2

- First estimate for end of Phase 2: November 2018
- ... rebaselining in between + TG3 process defined ...



	Jan'19	Apr'19	May'19	Aug'19	Sep'19	Oct'19	Nov'19	Feb'20	
MAGIC	CTV [Handled remotely] - Detectors	CTV [Handled remotely] - Beam transportation:	IDR [In-person mtg] - Polarization	IDR [In-person mtg] - Experimental cave:	IDR [In-person mtg] - Beam transportation:	Sub-TG3.1 [Handled remotely] - Beam transportation:	Sub-TG3.2 [Handled remotely] - Polarization	Sub-TG3.3 [In-person - Sample environment	
MAGIC			Polarization Polarization analyzer Syzepolarization (share interface with analyzer) Werner Schweik a; Ken Andersen		- Beam transportation: b. Neutron Guide System d. Positionning e. Support		- Polarization a. Polarization analyzer b. XYZ polarization (share interface with analyzer) # Wemer Schweika: Ken Andersen - Choppers a. Pulse Shaping Choppers b. Selection Chopper c. Band Selection Chopper # Nikolaos Tsepatsaris; Marie-Louise; Markus Olsson; Laurence Page; Helena Ramsing; Erik Nilsson; Fabien Rey; Tobias Richter (DMSC)		nt interfaces (cryostat, 2021 without impact stallation plan) e

This year planning



May to November IDR + sub-TG3 of the complete instrument

April 19 Huge CTV process (guide, cave, Polarization, ...)

25th of January 19 Choppers and Detectors CTV







MAGIC CHOPPER & DETECTOR CTV


11.02.2019





Choppers CTV

CTV on 25.01.2019




- Excellent template provided by ESS chopper group!
- Positive feedback, only 2 minor comments
- Challenges for schedule
 - delivery April 2021
 - technical Annex in review
 - procurement May 2019
 - SKF test ~March 2019





Detectors CTV

CTV on 25.01.2019



B-10 coating on one side sensitive depth ~50 cm

 Good comments and support by detector group contact.

Thanks!



- CTV seems now ready to accept
- Challenges for schedule
 - delivery March Sept 2021
 - technical Annex still in review
 - procurement planned March 2019 ?
 - start CAD design at company asap





This year planning



April 19 Huge CTV process (guide, cave, Polarization, ...)

25th of January 19 Choppers and Detectors CTV





Access to funding!

- MAGiC is LLB (CEA + CNRS), JCNS (FZJ) and PSI
- ESS (IKRC) only considers TAs when they are all available

Access to funding!

- MAGiC is LLB (CEA + CNRS), JCNS (FZJ) and PSI
- ESS (IKRC) only considers TAs when they are all available

- Funding availability:
 - > JCNS = TA signature (ready)
 - > PSI = MoU signature (in progress)
 - > LLB = IKCA signature (with legal)

- IKRC validation in April? Later?
- No TAs = delays



Wrap up

- We are technically progressing as expected
- STAP is convinced by the instrument design

- Still some technical unknown:
 - > Experimental cave shielding, PSS, SSB positionning
 - > Communication from 1400 km

- Legal stuff needs to be addressed:
 - > Not an instrument team deliverable
 - > Management (ESS, partners) needs to quickly converge

